Unit 4 weekly work board

Monday, Nov 2: Ervin and Joel are off. J-02: John’s stock check remains open. No tile pickup, crew start or weekend work is booked.

In progress · Inprogress

01 Door before electrical

Tisa’s Monday target John to finish the door and associated carpentry that enable electrical work, then focus on the bathroom. He has not confirmed a start or finish.

Coordinating lead Record the door and jamb references on site. P02 is a candidate. D04 and the bathroom pocket door have separate release decisions.

Framing walkthrough John’s ledger • J-04

General / Misc tasks · General/MiscTasks

02 LG laundry checks

Helper proposed Check receipt and location; photograph accessible model and rating plates. LG delivery remains unverified.

Coordinator proposed Confirm storage, access path and a safe move.

Electrician and installer Verify fit and access; reconcile actual rating labels with the issued circuit schedule. Existing branches remain proposals.

Electrical laundry review Ledger • OW-01

Bathroom remodel · BathroomRemodel

03 Bathroom fit

J-01 • John and plumber Check fixed tub, flange and toilet fit on corrected R3a S-03 before cutting wall furring.

J-05 • John and trades Preserve visible casing. Verify the hidden pocket, hardware and wiring before opening the wall.

Corrected R3a S-03 Pocket door PD-01

04 Tile startup

J-03 • John When stage materials are on site and the substrate is ready, John starts and approves the dry layout. He can set tile or supervise a released section. One helper at most, if assigned.

TP1-R3a floor review

Kitchen and backlog continue on page 2.

Unit 4 weekly work board

Kitchen sequence and parallel work

Kitchen remodel · KitchenRemodel

05 Cabinets to rough-in

Crew • tasked markout Mark cabinet and appliance positions in the room. John or Tisa verifies each station. No field date confirmed.

John • assigned framing Frame only the verified, released location. Separate D04 panel framing needs the actual can and matching cover.

Electrical lead After framing, check wiring method, boxes, actual routes and exact stock deficits. Release a bounded section; review before close-in.

Framing walkthrough Electrical scope

Backlog

06 Parallel surveys

HVAC lead • review first Check attic photos and the service path. Measure obstacles only with access and survey release. Hold hatch and duct cuts.

Interiors + electrician • conditional Measure living/dining wall runs, device plates and retained trim before approving the molding layout.

Finish coordinator • planning Refinish eligible floors together after dusty work, molding and main paint. No date set.

Interior survey R1 Crew scope • PDF pp. 7–8

John’s first priority for Monday

Working review edition • English • No field release

Tisa wants John to finish the door and related carpentry needed for electrical by Monday, November 2, then turn to the bathroom. John has not confirmed a time. Identify the opening before cutting. Cabinet markout can proceed independently when the site is available.

J-04 | Identify the door on the walkthrough

Photo P02 shows a candidate: the RIGHT opening on the east refrigerator wall. Keep the LEFT opening and window. The records do not identify P02 as Monday’s door. The dining panel opening D04 and the bathroom pocket door have separate scopes. Match the intended opening to a photo, mark jambs, studs, services and floor datum, and record both endpoints. Frame only the opening confirmed and released for this work.

J-05 | Review the bathroom pocket door separately

Bathroom A slides right into the A–B wall. Preserve the visible casing and opening appearance. John says concealed framing must open and be reframed. Mark the hidden scope, check slab, kit and swept pocket with the framing lead and electrician before authorizing any cut. This is separate from the Murphy B opening and toilet furring J-01.

Before starting each task

Open the current sheet for that task: cabinet marks K002 p. 9 and K-M01 p. 1; kitchen electrical K302 p. 18; bathroom furring TP1 worker sheet S-03. John checks it against the room and flags conflicts. The responsible lead records the sheet, location, decision, name and actual date before that section starts. If unresolved, hold that section. Ervin and Joel are off Monday. No tile pickup.

What the framing handoff opens

The crew tapes the cabinet footprints from K-M01 and Magicplan. John or Tisa verifies each station. After John finishes the reviewed framing, the electrician checks box positions, device heights and routes. That review determines materials and what can be roughed in. Each wall needs its own release before it is covered.

Room and Project Index

Interior lead’s sprint input

John’s running task ledger

KITCHEN / J-04 / RELEASE SEQUENCE

From John’s framing to one released wall section

Walk with John → crew marks bases → John or Tisa verifies → John completes approved framing → electrician verifies boxes and routes → exact materials → bounded rough-in → tests and review → close that section. Kitchen: Romex/NM-B, subject to electrician review. For internal non-kitchen outlets, approved boxes and EMPTY ENT go to inspection before any wire is pulled. Laundry has its own equipment and route check.

1 | John leads the walkthrough and records the datums

P02: the RIGHT east-wall opening is a candidate infill; retain the LEFT opening and window. Other locations may need work. John dates jamb-to-jamb width/height, both offsets to the southeast corner and retained opening, depth, studs/header, finish plane and floor datum. The east 88 in is cabinet allocation, never infill width. Photograph endpoints and utilities.

2 | Crew marks the base cabinets; John or Tisa verifies

K-M01: use Magicplan and K001/K002 to tape six bases, appliances and passages. From the southeast corner, mark SOUTH westward 0/36/51/75/105/≈112 and EAST northward 0/36/60/88; WEST 0/18/48/66 from the range run’s south end. Count the corner once. John or Tisa checks each station against the actual corner, casing, niche and open doors. Date the sketch, photos and signoff. No confirmed date or completed marks.

3 | John frames only the reviewed locations

Kitchen lead reviews cabinet, south pie-safe, hood and fixture backing; framing reviewer checks the load path and header. After markout verification, John completes and approves his framing in the released section. Record supports and clearances. D04 is separate: actual can and matching trim on site, W measured and support, access and placement reviewed before framing.

4 | Electrician verifies each box and route

E05: electrician traces wiring and shared loads and directs isolation. E06: east 12/48 and south 36/66½ from the southeast corner; west 9/57 from the range run’s south end, in inches. Heights are open. Check boxes, support, driver access and routes against framed faces. Measure segments/tails, conductor needs and stock before specifying materials.

5 | Materials, rough-in, testing and close-in

Tisa can plan in parallel; crew can inventory and prepare without touching wiring. After materials and electrician authorization, assigned crew performs only the bounded rough-in. Record circuit/route, photos and test or inspection result. Kitchen and trade leads identify precisely which wall or ceiling is released for covering.

Kitchen framing walkthrough • K301–K306

Electrical owner’s framing and route checklist

MEASUREMENT SCHEDULE / 01

Kitchen markout and wall interfaces

Prepare records in parallel when access is available. A proposed recorder is not an assignment. READY means evidence is ready for the named review, not permission to cut or close.

P1 • Base stations: crew mark; John OR Tisa checks

Use K002 / K-M01 and Magicplan; mark each station on the floor from named finished faces. Locked widths: south corner 36 + trash 15 + dishwasher 24 + sink 30 (+ filler ≈6 15/16); east shared corner 36 + drawer 24 + refrigerator allowance 28; west 18 + range 30 + 18. Count the shared corner once; do not revise widths. Take one wide photo and tape-endpoint photos, label datum and each station. Record conflicts and dishwasher-open/handle clearance. John or Tisa checks each station; kitchen lead reviews K002/K301 before framing. HOLD changes or fabrication pending review.

P1 • P02 east infill ≠ dining D04

P02: right east opening is candidate infill; retain left opening and window. Record jamb-to-jamb width/height, both jamb offsets to southeast corner AND retained opening, depth, studs/header, finish plane and floor datum. Date wide and both endpoint photos, sketch utilities. The 88-inch cabinet allocation is not opening width. Proposed: capable crew recorder; John + kitchen/framing lead review for K306. HOLD framing/cuts until accepted.

P1 • Fixtures, studs and device envelopes

From finished floor and named corner/casing, record finished floor versus subfloor, actual sink/range/fridge labels and heights, window/casing edges and projection, studs and obstructions. At every existing/proposed device record left/right, bottom/top and complete cover width/height, not center alone. Photograph each face with tape endpoints. Kitchen and electrical leads review K302–K306; HOLD boxes/close-in until coordinated.

P2 • Three ceiling boxes

Locate main and two sink pendants by center distances to TWO fixed walls, ceiling height, fixture weight and support; photograph wide and tape endpoints with labeled sketch. Existing or proposed status explicit. Electrical/installer reviews support and K303–K305. HOLD mounting until verified.

K-M01 • crew cabinet markout

MEASUREMENT SCHEDULE / 02

Dining panel, doors and bathroom datum

Use the recorded references as a starting point. Keep original and proposed faces distinct, and leave unknown values blank rather than zero.

P1 • D04: dining west entry infill

Measure W from outside edge of rightmost window casing to right inside west-wall corner; exclude perpendicular transom doorway. Record floor-to-subfloor difference, rail/base heights above finished floor, studs, D02 casing projection/cabinet cap/returns and D5 status plus full plate envelope. Wide face photo and both W endpoints; label datums. Measure actual can AND cover in hand including projection, swing, removal and service access; published 15.3 × 22 is not in-hand evidence. x=W/4+1 and 65 in AFF are proposals; can versus cover center unresolved. Interior reviews finish; electrical reviews access and D04/K306. HOLD framing until accepted.

P2 • PD01-R4 pocket door

John reports 28 × 1⅜ slab; Ervin reports 1½ thickness. Verify actual slab thickness, A–B full-travel cavity, jamb, existing trim and clear opening. One wide view plus tape at slab thickness and both cavity endpoints; identify fixed reference faces. Proposed Ervin OR Joel, available helper if agreed; both off Monday. John/door installer reviews PD01-R4. HOLD cuts/installation until fit and trim accepted.

P1 • Bathroom S-03, original and new face

John measured 12 in from exposed framing to toilet drain center; finished wall not present. Mark and photograph original framing face, center/flange, tub/drain and proposed finished face; sketch actual layer stack and finished-floor datum. John + plumber verify exact toilet drawing, swing and clearance. Limited screw-fastened furring only after the fit check; tub, drain and flange fixed, structural rebuild excluded. Two hours is John’s estimate; timing conflicts and no start established. HOLD expanded scope or plumbing change. Corrected R3a S-03 EN/ES passed bounded independent visual re-review; original S-03 remains held and field fit remains unresolved.

P2 • Floor heights and fixture clearances

At bathroom, kitchen and adjoining threshold record finished-floor and subfloor datums, fixture offsets, flange and threshold heights with wide photos and tape endpoints. John and relevant installer review TP1 floor/wall and threshold detail. HOLD cutting/setting at unresolved waterproofing or transition.

MEASUREMENT SCHEDULE / 03

Interior walls and device plates

Capture a useful partial record by room or route. A missing measurement is UNKNOWN, never zero; do not repeat photographs already supplied.

P2 • Bedroom wall elevations

John’s 121 short / 151 long are references, not verified clear molding spans. Reported 9½ baseboard and 103 floor to BOTTOM of high trim require floor-datum confirmation; 103 is not a chair-rail mark. For headboard and opposite walls measure inside corner or OUTER casing to other corner/casing, door/closet boundaries, casing projection, niche depth, finished floor to top of base, both edges of chair/high rail and ceiling. One facing wide photo plus tape endpoints for each wall; existing photos EE14E1FA-774D-4956-9E8B-BE1827BE103E.heic and 81188697663__FE078557-2170-45EB-A4AE-711E09A13C6C.HEIC are already supplied. Proposed Ervin OR Joel, helper if agreed; OFF Monday. Interior reviews bedroom elevations.

P2 • Plates and living/dining segments

For EACH actual plate record left/right from named finished endpoint, bottom/top from finished floor, complete cover width/height and relation to rail/base; label existing versus proposed. Three proposed bedroom outlets: one on each side of possible queen bed and one opposite, ABOVE not inside baseboards. Record each living/dining wall segment, cabinet cap/returns and fireplace plates. Take wide wall and plate/tape photos. Interior verifies finish; electrical checks device placement; unlock wall elevations after review. Use October 27 sheets 2–3 for L1–L6 in the living room and H1 in the hall. The symbols give target locations; measure device positions and the actual wiring path.

MEASUREMENT SCHEDULE / 04

Circuit routes, laundry and attic

Capture a useful partial record by room or route. A missing measurement is UNKNOWN, never zero; do not repeat photographs already supplied.

P1–P2 • Electrical route register

Trace each of E20’s 18 proposed branches from panel to first device and onward. Measure rises, drops and tails. Photograph endpoints, bends and obstacles. Keep the feeder conduit separate. For approved kitchen Romex runs only, measure NM-B lengths and count usable 12/2, 14/2 and any required 14/3 separately. The historic 9/9 groupings and 750/500/100 ft allowances do not set methods or quantities for these 18 branches.

For internal non-kitchen outlets, count empty ENT lengths, fittings and boxes separately. The electrician reviews conductor needs. Pull wire only after inspection and release. Confirm other methods, including laundry, separately. Photograph both laundry labels and plug locations and measure each route. P2 omitted laundry; E20’s 18 include two proposed laundry branches. Hold purchase pending verified routes, stock and materials.

P2 • HVAC / attic evidence

Use existing photos and measurements first. If accessible, record hatch location and clear opening, attic height/profile, support/service path, proposed equipment location and measured duct, vent and gas endpoints, crossings and obstructions. Date wide and endpoint photos with reference faces; do not create assumed route. HVAC specialist reviews intake and installer access before sizing or route selection. HOLD cut/installation; inaccessible facts remain unknown.

First prove the measured run and the tile surface

The kitchen’s updated English and Spanish Rev B remain its working drawings. K306 is the kitchen interface to D04, not a separate panel design.

K-S01 / K-M01 | Walk and markout; date unconfirmed

John leads the site walkthrough with the kitchen producer; no helper or date booked. SOUTH from the shared southeast finished corner: existing 115 in to casing (do not deduct it twice); K002 stations 0/36/51/75/105/≈112, sink CL 90. EAST return estimate 88.5–89 to casing; nominal allocation 88 before fillers. Verify window, door and appliance-open passage. WEST from south end of 66-in range run: 18–30–18, CL 33. Measure actual room faces and floor datum; document photos. No framing-cut sizes follow from these stations. The crew makes the marks; John or Tisa verifies them.

K-S02 | P0 • Mon desk review / Nov 3–5 conditional

Kitchen producer; 0 desk helpers, 1 only for later approved measurement. Clarify whether immediate tile need is floor, backsplash/range alcove, or both. Floor finish undecided; west range-to-ceiling wall direction stands. Historical gray Marazzi salvage is a lead only: 114.08 sq ft model; 8 reported cartons/124.00 sq ft; 9 cartons not verified available. Measure each wall face, return, edge and threshold; record the exact family/finish/lot to match from existing records. No use of generic white or bathroom tile.

K-S03 | P1 • Nov 3–5 conditional • Kitchen lead + John; up to 1 helper

Six bases, corner counted once. South: 36 corner + 15 trash + 24 DW + 30 sink base = 105 in, then filler ≈6 15/16 at 105–≈112; sink CL 90. East: 36 + 24 drawer + 28 fridge = 88 in. West: 18/30/18 = 66 in. Check sink template, DW support, fridge swing, pie-safe depth and optional uppers against actual finished corners. Pass: measured fit and clear passage. HOLD cutting, fixing and cabinet procurement. The SOUTH pie-safe is a proposed 30 W × 54 H × 5 D opening at 42 AFF; the approximate 59-in endpoint lacks a proven zero. Measure the cavity, services and finished corner before backing or cuts.

Kitchen Rev B • current English working document

Existing Unit 4 Magicplan

K-M01 • base-cabinet markout drawing

Trace the existing wiring before specifying removal

These are three distinct electrical packages. Desk coordination is ready; no electrical field package is released or assigned.

E05 | P1 • Nov 3–6 conditional • Electrical lead / electrician; up to 1 helper

Prepare an inventory of kitchen-serving knob-and-tube and every retained downstream dependency. Proposed boundary is the kitchen-serving legacy system, not blanket removal elsewhere. Actual lengths and replacement materials are unknown. Pass: circuit-by-circuit retain/remove/terminate map reviewed by electrician. HOLD isolation, disturbance and removal pending authorized trade scope.

E06 | P1 • Nov 4–7 conditional • Electrical + kitchen leads; up to 1 helper

Coordinate six counter outlet stations, three ceiling boxes (two sink pendants, one main), one lighting circuit with separate control groups, accessible undercabinet driver, dedicated appliances and separate DW/disposal. Resolve Bosch E-Nr and 15 A manual versus older 20 A proposal. Pass: reviewed device/fixture map and circuit ratings matched to actual equipment. HOLD boxes, pulls and closing.

E07 | P1 • Nov 4–8 desk coordination • Electrical + room/HVAC leads; 0 helpers

Coordinate HVAC/attic, living/hall, dining, bedroom, bathroom receptacles/lighting and laundry branches separately. Record access conflicts and verified branch loads; no electrical toilet load assumed. For INTERNAL NON-KITCHEN OUTLETS: John completes required carpentry/layout; reviewer approves routes and boxes; install EMPTY ENT (Smurf tube) only within released scope. HOLD for inspection. No wire pull until actual inspection and subsequent release. This is Tisa’s direction for that scope. Kitchen uses Romex/NM-B, subject to the electrician’s permitted-method and route review. Laundry has its own appliance plan. Old whole-unit Romex allowances are not an order.

Laundry • Tisa’s internal subpanel connection request

The order identifies LG WKG101HVA, a gas WashTower with separate grounded plugs. LG lists the washer at 120 V / 10 A and specifies 120 V / 15 A protection for the gas dryer. That breaker rating is not dryer operating load. Photograph the delivered model, serial and both ratings; delivery is unconfirmed. The 10-circuit outside plan omits laundry. E20’s proposed 18 already include both laundry branches. Verify actual panel occupancy, feeder load, gas service, plug access and route lengths before assigning work. Electrical owns this check.

Electrical E02, E05 and E06 • sprint input

Laundry connection • electrical review

06 / KITCHEN / K-S04–07

Coordinate the open walls before closing any of them

John leads the field checks when access is confirmed. Plumber, electrician, hood installer and cabinet lead retain their individual release decisions.

K-S04 | P1 • Nov 3–6 tentative • Kitchen + trades; 0 helpers now

Coordinate nine proposed kitchen circuits, sink/DW/disposal connections and accessible service zones. Measure hot/cold, waste/vent and DW route at purchased sink; no refrigerator water line selected. Reconcile actual Bosch manual and circuit. Pass: mapped routes/ratings and tested/inspected conditions as applicable. No pipe or box rough-in released.

K-S05 | P1 • Nov 3–6 tentative • Hood/range + kitchen leads; up to 1 survey helper

Hold west 30-in range opening, center 33 in on 66-in run. Confirm range trim/backguard, hood support and route all the way to exterior, including elbows, termination and any downstairs connection. One range/hood owned; no measured duct takeoff. Pass: reconciled labels, manuals, clearances and complete route. No shared duct assumption.

K-S06 / K-S07 | P0 interface / P2 finishes

K-S06: root, electrical and interior own panel; 0 kitchen helpers. K306 adopts the actual can/cover/placement gate. K-S07: earliest Nov 5–8 only if upstream gates close. Kitchen/finish leads; up to 1 handling helper only after release. Close individually accepted zones, fit six bases, then template counter. The 21.5 sq ft straight-strip counter scenario is not an order. Pass: accepted cabinet setting, service access and finished buildup. Otherwise carry forward.

Panel interface and kitchen finish gates

Panel review and measured takeoff

D04 is the DINING west window/entry infill, distinct from the kitchen east-wall P02 opening. The drawing is for review only. Kitchen walkthrough and unaffected markout can proceed while D04 remains held.

E01 | P0 • Monday desk work • Root + electrical lead; 0 helpers

Eaton BRP20L125G, 20 full-size spaces, 125 A MLO; matching BRPX2A20L1F cover and ground bar included. Verify current total and fulfillment; separate payment decision required. Pass: exact quote and recorded decision. HOLD cutting until physical can AND matching cover are received, measured and checked.

E02 | P0 • Nov 2–4 tentative • Interior + electrical; 0–1 survey helper

Measure W from outside edge of rightmost window casing to right inside corner, excluding perpendicular transom. Mark floor datum, D5 plate, D02 cabinet return, chair rail and removable cover. x=W/4+1 and 65 in AFF are proposals; clarify can/cover center. Pass: actual W, hardware and reviewed placement/access. No rough-opening cut.

E03 / E04 | P0 • Nov 2–5 tentative • Electrical lead

Review 18 proposed 120 V single-pole branches, 2 unassigned spaces and a proposed 100 A copper feeder in conduit. Electrician checks load, protection and terminations. Measure each route and tails. Count 12/2, 14/2 and any 14/3 only for approved kitchen NM-B runs. For non-kitchen internal outlets, measure empty ENT, fittings and boxes; plan conductors separately for after inspection and release. For other loads, including laundry, verify the method. Hold orders until measured requirements and stock match by type.

D04 integrated review drawing

Current D04 coordination brief

01 / BATHROOM / JOHN’S FIRST CHECK

Agree on the finished plane before changing framing

J-01: Tisa approved only the wall-furring adjustment for the standard toilet, with tub and drain fixed. The corrected R3a S-03 passed independent visual review in both languages for the original and new reference faces. Use R3a; do not cut from the earlier R3 diagram. John and the plumber must verify actual faces, layers, exact toilet model and fit in the room before any cut.

B-01 | P1 • Nov 2–3 • John + bathroom producer; 0 helpers

John measured 12 in from bare framing to drain center on Nov 1. Identify the original measured face (stud or existing furring), the new reference after adjustment, and the future finished face. With fixed drain center, finished offset = 12 + delta − t: delta is the original-to-new shift away from drain, t the verified finish buildup from the NEW face toward drain. Both are unknown. Do not double-count stripped furring. Mark actual faces, flange and floor on a photo and section.

Bathroom • Wall furring: proceed after fit check

Tisa decided to proceed with the wall-furring adjustment for the intended standard toilet. John describes removing the screw-fastened strips, cutting them, and reinstalling them. He estimates about 2 hours, not a guaranteed duration. Keep the plumbing rough-in, flange and tub/drain fixed; no structural wall rebuild. Before cutting, mark the intended finished face and verify actual layers, standard-toilet drawing, door swing and fixture access with John and the plumber. Timing unresolved: Tisa said “tomorrow”; John said “right now.” No start or completion evidence. No special-toilet search unless the fit check shows a need.

B-02 / B-03 | P1 • Nov 3–5 conditional • John + trade leads

Photograph both niches and actual bar/glass hardware patterns; no backing quantities assumed. Verify separate tub and stone supports, white quartz waterfall SIDE only, top still unconfirmed. Complete window/ledge/membrane detail, drain access and leak/fill-test evidence before closing. 0 helpers for review; at most 1 later for released checks. Pass: one coordinated measured section, John’s review and trade acceptance.

WR2 correction set • original R2 retained as history

Corrected bathroom S-03 R3a • field fit still required

Selected Calacatta Gem floor and separate Bright White walls

John and Tisa chose the matte porcelain floor for its warm gold and brass veining. Interior design coordinates it with the brass and Bright White wall finish. J-03: John starts and approves the actual dry layout and may install tile himself. A crew may execute only the released area under his oversight. At most one helper across floor and walls, if later assigned.

B-04 | P2 • Floor F-01–03 • Nov 3–5 tentative

Tisa and John selected STAINMASTER Calacatta Gem, nominal 12 × 24 matte porcelain, Lowe’s #918690, SM421224XTMTLW, listing 5005584973. Reported field size 11.902 × 23.669 × 0.295 in, pressed edge, suggested 3/16-in joint. $3.68 per piece, 1.95 sq ft each; singles available, 8 per carton, 15.6 sq ft per carton. Bayshore reported 314 pieces at 4:17 PM Nov 1. No reservation, order, payment or receipt. John checks stock; the procurement lead confirms the current quantity, pickup and quote.

B-05 | P3 • Walls W-B / W-V / W-C • Nov 5–8 tentative

Bright White applies only to vertical walls. Restore 3 × 6 RE1536MODHD1P4 and matching 2 × 6 wall bullnose RE15S4269CC1P2 are for review. Gross wall basis 85.50 sq ft. The 8-carton scenario is not net. The 30 pieces, or 33 with allowance, cover two assumed wall ends only. Measure niches, casing and exposed stops separately. John requires a floor bullnose at the marked runs; its profile and counts are separate from the wall trim.

Review the floor layout and verify its trim

Use the completed TP1-R3a tile and trim studies for the conditional 24.35 sq ft footprint. The bathroom producer verifies whole tiles and edge cuts against the actual lot, pressed edges, confirmed joint and saw kerf. No tile pickup is assigned. Keep the chosen finish. John marks turns and approves the actual dry layout. He may set tile himself or supervise crew installation in a released section. Preserve movement joints and waterproofing. Tisa already bought tile spacers and keeps them in the closet. Count usable spacers and check their size. The Unit 3 leveling clips were used up. Count reusable wedges separately; check stock before buying more.

Historical Perpetuo field quotes only

PT20RCT1224MTJ1 was the prior candidate. Lowe’s #8260131 quoted $102.80 per carton of 9; two cartons were 18 tiles, $205.60 before tax, with free delivery estimated Nov 5. Home Depot #329929258 quoted $234.20 for two cartons with tax/shipping, delivery Nov 9–10 or ship-to-store Nov 5–9. Its prior PT20P43F91P1 trim study assumed 8 pieces at $14.57 each, $116.56 before tax. These terms apply only to Perpetuo. Those Perpetuo figures establish no Calacatta cut count, checkout total, order or arrival.

Lowe’s • selected Calacatta Gem, item #918690

BATHROOM FLOOR / CALACATTA EDGE REVIEW

Measure the runs for the 3 × 12 Calacatta bullnose

From the entry, mark the Calacatta bullnose with John only on E02, E03, E04 and E06. The bathroom producer verifies the actual trim module, joints, corners and saw kerf. E01 at the tub and E05 at the threshold have separate details; count jamb returns only after measurement.

E02 and E03 | Left and right wall bases

E02 and E03 are the side-wall bases. Each was estimated at 48⅝ in. Measure finished lengths, turns, exposed ends and the adjoining finish. Balance the actual trim pieces on the marked runs. Bright White shower-wall trim serves a different surface.

E04 and E06 | Two entry-wall returns

E04 is the derived 6-in left entry return; E06 the 38⅛-in right return. Verify the jamb face, reveal and corner direction. Check the length of a real Calacatta trim piece, joints and saw kerf before assigning cuts or reusing an offcut.

Where the base stops

Do not carry bullnose along E01 tub/apron or across E05, the 28-in doorway. Measure both finished floor heights and dry-lay the transition with John before choosing wood or a flush threshold. E07/E08 jamb returns and exposed ends need measurement. E09 fixture contacts are separate from trim. Preserve movement joints and waterproof transitions.

Calacatta trim and reported availability

Matching Calacatta 3 × 12 bullnose, Lowe’s #1064299, SM42P43C9XTMTLW. The study uses the actual 11.81-in trim length and needs 15 pieces with 0 spares. At $4.28 each the illustration is $64.20 before tax. Verify finished runs, joints, kerf, corners, end returns and the actual lot before finalizing the count. Bayshore reported no stock; Fremont reported 13 pieces. The Nov 3 delivery estimate is acceptable but unreserved. The study is not a final takeoff, purchase or authorization.

Lowe’s • selected Calacatta Gem field tile

07 / ATTIC + HALL / PARALLEL BACKLOG

HVAC evidence and the three adjacent door openings

Use existing records first. A missing photograph is a specific field request, not a reason to book an entire crew.

H1 | P2 • Mon–Thu review / survey conditional

HVAC producer with hatch specialist; 0 desk helpers, up to 1 for authorized accessible measures. Trane S8X1A040M3PTCC working basis: three supplies, one central hall return, separate two-grille bedroom/hall transfer. Verify room exposures, heater label, hatch-to-service/removal path, duct/vent/gas endpoints, framing and profile. One 66-in attic height is local; 30 × 36 clear hatch is preliminary. Pass: labeled photos and measured plan/section; loads, flows and unresolved conditions identified. HOLD sizing, cutting and installation.

J-05 | Bathroom A pocket door and adjacent openings

John owns the separately assigned bathroom A door sliding right into A–B. Murphy B is the middle laundry opening; bedroom C is at right. John reports 28 × 1⅜ in slab; Ervin reported 1½ in thickness. Verify actual slab width/height/thickness/weight, jambs, casing and whether 3½ in is structural or finished wall depth. Preserve the visible casing/opening. Check actual kit, studs/header, wire/pipe clearances and full travel before concealed opening/reframing. Note before/after dimensions, fit and responsible review. No framing cut, hardware purchase or date inferred.

Crew capacity is task-specific

If a lead later releases a check, demonstrate it on one marked location. Review the result before extending it. No assumption that one helper can perform all electrical, plumbing, stone, tile or door work. For the separate Murphy B opening, record three widths, three heights, both diagonals and jamb depth. Verify hardware in hand, loaded swing and utility access before fabrication.

Murphy door field record

Bathroom pocket door • PD-01 R4

Survey the features that determine the finish

Interior lead owns living/dining/bedroom design; finish/floor trades retain product and site acceptance. Field visits and quantities remain conditional.

F1a | P2 • Tue–Fri • Interior + electrical; 0–1 tape helper

Living/dining: record casing-to-corner dimensions, D02 cap/side clearances, plate envelopes and fireplace faces/returns. Count reported basement tile; record missing trim, repairs and former hall-heater opening. Five reviewed views corrected; D03/D04 still draft. Pass: measured elevation closes to the real wall, with plate/trim clearances. Pale Oak walls/new molding and Chantilly Lace retained woodwork; no cut list or trim order.

F1b | P2 • Tue–Sun if accessible • Interior lead; 0–1 tape helper

Bedroom: distinguish headboard wall from quiet opposite wall, closet niche and existing high rail. Verify 121/124-in usable-run conflict, actual outlets above baseboard and furniture clearance. Pass: independently dimensioned runs with profile/color decision. Do not cut from the rendering.

F2 | P3 • Thu–Sun planning only • Overall coordinator + finish/floor trades; 0 helpers

List eligible existing floors for one refinish campaign; resolve transitions, repairs and protection. Dusty work, molding and main paint first; refinish the floors together. Limit traffic through the actual finish cure, then touch up and return appliances. No duration or crew date is assumed. Pass: approved product/sequence/access plan. Kitchen new-floor assembly is a separate decision.

Living/dining R2 review packet

Interior contribution R1

09 / SOURCES AND ISSUE CONTROL

Which record governs each package?

English is developed first; each new human-facing plan, drawing, sprint input and material record needs a separate Spanish mirror. The worker's edition contains field tasks and decisions only.

Room sources used in R1

Bathroom: joint call + Nov 1 field report → TP1 B-01–05, floor F and wall W; WR2/T1-F1 correct the historical R2 paper. Kitchen: Rev B/K306 + K-S01–07 and Nov 1 tile record. Electrical: E20-R1 + E01–07, with E02/D04, E05 tracing and E06 box/route gates. K301–K306 and the kitchen/electrical framing inputs govern J-04; PD-01 R4 and the ledger govern J-05. Interior: design contribution R1 and D04 integrated R1. HVAC: producer intake R1 and confirmed master-plan access; its route/size conclusions remain open.

Audit: receipt versus actual files

Interior: both D04 language drawings passed electrical review for review use only. Kitchen: its separate 28-page Rev B editions, 8-page sprint pair and 2-page tile material pair have rendered parity receipts. Electrical: both 9-page sprint scopes and E20 technical mirrors have owner receipts. Bathroom: distinct TP1 floor, wall and scope pairs; R3a S-03 passed bounded independent visual review in both languages; site dimensions and exact toilet fit remain open. Older Perpetuo maps remain in the archive. Use the completed TP1-R3a Calacatta floor, wall and scope plans in both languages. Review the tile and trim layout with John; verify the actual lot, joint, saw kerf and field dimensions before final cuts. No tile pickup is assigned. HVAC: English and Spanish intake now match numerically; independent translation review and a fully translated plan-proof drawing remain open. These checks do not release construction.

Acceptance at the end of the week

For each work ID, retain the dated result, room/drawing and exact reference face, actual stock or remaining unknown, named reviewer and next release decision. Carry an unresolved task to the next plan; do not mark it completed. Protected producer records and worker editions have distinct access. Check text, numbers, drawing references, source links and rendered pages in both languages.