Unit 4 electrical working brief — E20-R1

1 November 2026 · English · Language update L1. Technical review only; no cut, final quantity, purchase or construction release.

Current owner instruction — 1 November 2026

Internal non-kitchen OUTLETS: after approved routes and John-required carpentry, install approved boxes and EMPTY ENT only; no wire pull until inspection and release. Owner hold, not a universal-code or AHJ claim. Kitchen uses owner-selected Romex (NM-B), subject to permitted-method review. ENT location/listing, fittings, support, bends, fill and conductor type require electrician/inspection review. Old NM-B cable allowances for non-kitchen outlets and ET-03 wording are historical, not an order or execution basis. See separate Laundry-Subpanel-Execution-EN.md; accurate permit/inspection scope must be reconciled.

Standing publication rule

Develop English first. Maintain a separate synchronized Spanish mirror of every human-facing deliverable, including drawings, briefs, scopes, material records and review notes. Never combine languages in a reader document. Shared source data may feed both. Check content, numbers, sources and rendered output in both languages before publication. Every incoming producer must read the paired onboarding/review checklist. Acknowledgment is not artifact compliance.

Selection and purchase hold

Panel purchase is paused until Monday, 2 November 2026. No charge or payment request on 1 November. There is no automatic Monday purchase: a current exact quote and payment approval remain required. Eaton 20 full-size spaces remains selected. The coordinating producer retains checkout; no duplicate order. Framing review, circuit schedule and Romex planning continue.

Use Eaton BRP20L125G, 125 A main-lug-only, with included ground bar and cover. Eaton identifies BRPX2A20L1F as the matching cover. BRP20L125G125AMLO remains a descriptive source string, not a verified separate catalog number. The older 40/42-space proposals are superseded.

Circuit and feeder basis

The current whole-unit source is the retained package-data.json from 27 October, snapshot dated 29 October. SHA-256: `f1f1d4e04ee90eef1a6799ff6f24ac7f82a1c95a3628df2c791024c0cfaa3a88`. All 18 proposed branches are 120 V single-pole. ET-02 allocates 18 occupied positions and 2 unassigned positions (17/19) within 20 full-size spaces, without tandems or a backfed main. Upstream feeder protection consumes no branch positions in this MLO. New two-pole loads, surge equipment or an altered main arrangement require recounting. The advertised 40-circuit maximum is not 40 spaces. Final protection and loads remain under review.

Retain the owner's required 100 A copper feeder in conduit for future upgrades as the working basis. The older 80 A/#4/assumed-length material line is not released for procurement. This reconciliation is not a completed load calculation. #3 Cu fits the selected model's published #6–2/0 Cu/Al lug range; the prior larger-panel #1 minimum does not apply. Verify terminal temperatures, torque, upstream termination compatibility, protection, conductor corrections, raceway fill, grounding and final connected loads. Utility coordination remains with the coordinating producer.

D04 placement and framing interface

Use D04 DINING WEST ENTRY INFILL, with the panel door facing dining. W is the clear span from the outside edge of the rightmost window casing to the right inside corner of the west wall while facing D04. Exclude the perpendicular transom doorway. Numeric W is unknown. Proposed x=W/4+1 and 65 in AFF are not released field marks. Clarify the can/cover/handle reference and finished-floor datum. Do not use the unrelated 95 in hall span or older 12 in living-face assumption. Actual box AND matching trim must be in hand before framing.

Published product dimensions 21×14.31×3.88 in and approximate X2 outline 21.10×14.30×3.80 in have distinct provenance. Neither is a rough opening. The matching cover's outside 22 H×15.3 W×1 D in is a review envelope only. Actual opening/depth, finish setback, cover removal, door swing, molding interaction and working space remain field/trade checks. Interior retains the current drawing; this package is its electrical supplement. See ET-01 and current integrated D04 R1, pages 1–3.

Cable and work readiness

The register retains all 18 source circuits. Earlier 9 proposed 12/2 and 9 proposed 14/2 groups were historical NM-B assumptions, superseded for internal non-kitchen outlets by the current EMPTY ENT hold; supplementary 14/3 control cable remains unresolved. No route length is verified. Prior 750 ft of 12/2, 500 ft of 14/2 and 100 ft of 14/3 are budget allowances, excluded from checkout. Stock is unknown. Each row preserves measurement, tails, permitted-method, control and stock dependencies. Keep the exterior conduit feeder separate from Romex purchasing. See ET-03/ET-04 and the editable takeoff.

The seven-package November 2–8 scope defines purpose, references, responsible lead, proposed helper count, prerequisites, material readiness, boundaries, acceptance checks and CONTINUE/STOP rules. All windows are tentative. Ervin and Joel remain off Monday, 2 November. No electrical field assignment or installation release is made here.

For tile interfaces, correct materials must be on site; John establishes the intended finish and initializes/approves the actual layout; crew may then perform bounded work under his oversight, with at most 1 helper if later assigned. This supersedes blanket John-only tiling. John's finish/layout approval does not replace the electrician's technical acceptance. No crew recall or availability is inferred.

The toilet/tub and finish-plane concern is a planning/verification gap, not worker blame. The field report remains 12 in FROM FRAMING to drain center. Verify the exact toilet model's supported finished fit and actual layers before framing commitments. An approximately 1 in wall move or fitting a toilet are unapproved options. No bathroom redesign is released by this electrical brief.

Ownership, current records and supersession

Existing electrical production retains technical reconciliation; interior retains D04 drawing integration; the current kitchen producer retains kitchen production. The overall coordinator retains the combined sprint and index; the purchasing coordinator retains checkout. No purchase, worker message, access-permission change or construction release occurred.

Current records: technical PDF ET-01–ET-04; circuit/takeoff CSV; shared Electrical-20Space-Review-Data.json; procurement status; separate English/Spanish sprint scope; onboarding/review checklist; dated independent reviews. English reader identities are preserved, with distinct Spanish partners and archived prior bytes. Shared JSON, code and source evidence are not competing reader documents.

Historical P2 and RevA remain preserved. Their older 40/42-space selection, prior placement diagrams and 80 A/#4 procurement allowance are superseded for these decisions. Unrelated historical contents are not newly approved or discarded. Existing manufacturer/code/source references and technical holds remain intact.