Unit 4 weekly work board

Monday, Nov 2: Ervin and Joel are off. J-02: John’s stock check remains open. No tile pickup, crew start or weekend work is booked.

In progress · Inprogress

01 Door before electrical

Tisa’s Monday target John to finish the door and associated carpentry that enable electrical work, then focus on the bathroom. He has not confirmed a start or finish.

Coordinating lead Record the door and jamb references on site. P02 is a candidate. D04 and the bathroom pocket door have separate release decisions.

Framing walkthrough John’s ledger • J-04

General / Misc tasks · General/MiscTasks

02 LG laundry checks

Helper proposed Check receipt and location; photograph accessible model and rating plates. LG delivery remains unverified.

Coordinator proposed Confirm storage, access path and a safe move.

Electrician and installer Verify fit and access; reconcile actual rating labels with the issued circuit schedule. Existing branches remain proposals.

Electrical laundry review Ledger • OW-01

Bathroom remodel · BathroomRemodel

03 Bathroom fit

J-01 • John and plumber Check fixed tub, flange and toilet fit on corrected R3a S-03 before cutting wall furring.

J-05 • John and trades Preserve visible casing. Verify the hidden pocket, hardware and wiring before opening the wall.

Corrected R3a S-03 Pocket door PD-01

04 Tile startup

J-03 • John When stage materials are on site and the substrate is ready, John starts and approves the dry layout. He can set tile or supervise a released section. One helper at most, if assigned.

TP1-R3a floor review

Kitchen and backlog continue on page 2.

Unit 4 weekly work board

Kitchen sequence and parallel work

Kitchen remodel · KitchenRemodel

05 Cabinets to rough-in

Crew • tasked markout Mark cabinet and appliance positions in the room. John or Tisa verifies each station. No field date confirmed.

John • assigned framing Frame only the verified, released location. Separate D04 panel framing needs the actual can and matching cover.

Electrical lead After framing, check wiring method, boxes, actual routes and exact stock deficits. Release a bounded section; review before close-in.

Framing walkthrough **Electrical scope**

Backlog

06 Parallel surveys

HVAC lead • review first Check attic photos and the service path. Measure obstacles only with access and survey release. Hold hatch and duct cuts.

Interiors + electrician • conditional Measure living/dining wall runs, device plates and retained trim before approving the molding layout.

Finish coordinator • planning Refinish eligible floors together after dusty work, molding and main paint. No date set.

Interior survey R1 **Crew scope • PDF pp. 7–8**