Kitchen input — November 2–8, 2026 sprint

R1 amended 1 November 2026. English developed first; a separate synchronized Spanish mirror is available. This is proposed scope for the existing overall lead, not a crew assignment or construction release.

Ervin and Joel remain OFF Monday November 2. Field windows require availability and site confirmation. Panel purchase paused until Monday November 2: no charge/payment request November 1, no automatic Monday purchase, current quote/payment approval required.

Current basis: Rev B with November 1 B-P1 amendment, 28 pages. Subfloor installed, walls open, framing incomplete. Page references: K001 p 8; K002 p 9; K101–K105 pp 10–14; K201–K202 pp 15–16; K301 p 17; K302 p 18; K306 p 19; K303–K305 pp 20–22; K203–K204 pp 23–24; K401–K402 pp 25–26; K901–K902 pp 27–28.

Tile startup: correct materials ON SITE → John establishes intended finish and initializes/approves actual layout → crew may perform bounded released work under John’s oversight. At most 1 helper if later assigned; no recalled crew or assumed availability. A small demonstrated task does not prove general capability.

Bathroom toilet/tub and finish-plane coordination remains with the bathroom producer as a planning/verification gap, not worker blame. Reported drain center 12 in FROM FRAMING governs; approximately 1 in wall move or fitting a toilet are unapproved options. Exact model-supported finished fit must precede framing commitments. No bathroom task is created here.

K-S01 · P 0 · Survey, inventory and finish datum

Responsible lead: Kitchen producer; John coordinates field verification

Proposed helpers: 1 proposed for tape/photo assistance only; no assignment

Tentative window: Desk preparation Monday Nov 2; field verification tentatively Nov 3–4 subject to John/site availability

State: READY for desk review; field visit pending confirmation; construction HOLD

Contribution to finished design: Establishes one reliable set of finish planes so cabinets, appliances, doors and the recessed storage fit the completed kitchen.

Prerequisites: Current K001/K002/K202; safe access; actual products available for inspection. Ervin and Joel remain OFF Monday Nov 2.

Quantities / readiness: 6 base positions; inspect 1 purchased sink, 1 Haier fridge, 1 Viking range and 1 Zephyr hood. Bosch purchase/physical E-Nr unproven. Cabinet material stock unknown.

Concrete task boundaries: Record finish-plane endpoints, casing/window positions, south/east corner, west-run origin, subfloor condition/buildup and passage with doors/appliances open. Inventory actual parts and labels; no cutting or fixing.

Acceptance check: Dated dimension/photo sheet with endpoints; each owned item has physical label/location and included-parts status; missing inputs explicitly recorded.

CONTINUE / John startup: Continue only with authorized observation, inventory and measurements that can be taken safely; label proposals separately from field data.

STOP: Stop setting dimensions when endpoints, finish buildup or product identity conflict. Do not derive cut dimensions from the unregistered Magicplan SVG.

Blocker / resolver: Site access, product labels and floor buildup missing. John supplies field evidence; Tisa selects floor; kitchen producer reconciles.

Drawing and source references: K001/K002/K202/K301/K402; S02/S03/S15

K-S02 · P 0 · Kitchen tile surface and material preparation

Responsible lead: Kitchen producer; Tisa decides surface/product; John establishes finish, initializes and approves actual layout, then oversees any bounded crew execution

Proposed helpers: 0 for research; at most 1 helper if later assigned for released site work; no availability assumed

Tentative window: Monday Nov 2 desk selection research; measurement/material review tentatively Nov 3–5 after surface answer

State: READY for evidence review; surface clarification PENDING; purchase and installation HOLD

Contribution to finished design: Coordinates the floor or tiled range backdrop with the finished cabinets, counters, hood and edges, rather than choosing an isolated tile.

Prerequisites: Identify floor versus backsplash/west range alcove versus both. Confirm actual product/finish, field extent, substrate and edge treatment.

Quantities / readiness: Floor model 114.08 sq ft. Historical 8

cartons × 1.440 m² =124.00 sq ft, 8.70% over model; 10–15% scenarios 125.49–131.19 sq ft require 9 complete cartons, which are not verified available. West wall net area and trim lengths unknown.

Concrete task boundaries: Separate floor and wall takeoffs. Check exact family/SKU, size, finish, lot and local stock; measure exposed edges/transitions and returns. No generic white substitute or bathroom Daltile transfer.

Acceptance check: Surface and product decision recorded; exact label/manual linked; field cut layout, net area, complete-carton/stock deduction and trim schedule reconciled; current local quote/stock evidence dated.

CONTINUE / John startup: Continue research and measuring the confirmed surface. Installation only after correct materials are on site, John establishes the intended finish and initializes/approves the actual layout, and responsible release is recorded. Crew may then execute the bounded released area under John’s oversight; at most 1 helper if later assigned.

STOP: Stop if surface/product/lot/trim or stock differs, measured coverage/cut yield fails, substrate or finish planes are unresolved, or John has not approved startup. No crew recall, automatic helper assignment, purchase or construction release.

Blocker / resolver: Tisa surface answer pending; exact Marazzi lot/finish unconfirmed; wall dimensions and matching trim absent. Kitchen producer researches after clarification; John measures/approves layout.

Drawing and source references: K201/K203/K204/K305; S02 floor and alcove updates; separate tile-preparation record

K-S03 · P 1 · Cabinet fit, support and recessed pie-safe coordination

Responsible lead: Kitchen producer with John; cabinet installer reviews actual selected system

Proposed helpers: 1 proposed for measurement/dry fit only; no crew booking

Tentative window: Tentative Nov 3–5 after K-S01; fabrication date not established

State: READY for dimension/sourcing review; dry fit conditional; fabrication/fixing HOLD

Contribution to finished design: Preserves the chosen six-base arrangement and recessed-storage concept while allowing doors, corner hardware and appliances to operate.

Prerequisites: Selected cabinet line/stock and actual box height/depth, floor buildup, sink template, opening/casing datums; inspect niche cavity/services and support.

Quantities / readiness: 6 bases, shared corner counted once. South 36+15+24+30=105 in, sink CL 90; east 36+24+28 fridge nominal=88 in; west 18–30–18=66 in. 0 required uppers, 2 optional. Niche 30 W× 54 H× 5 D clear is proposal only; material counts unknown.

Concrete task boundaries: Inventory box completion/materials; check corner/door/pullout operation, dishwasher end support/fillers, sink fit. Resolve optional uppers before backing/UC route. Recessed pie-safe remains south-wall storage; no structural rough opening inferred from 32-in study zone.

Acceptance check: Six-base dry-fit/station checklist with actual dimensions and opening operation; sink/template fits 30-in allocation;

niche lining/depth/services and cabinet relationship accepted with dated drawing.

CONTINUE / John startup: Continue inventory and a reversible measured layout check. John reviews the small task before any later helper work; that check does not establish blanket capability.

STOP: Stop cuts/fixing if cabinet size, sink template, niche cavity/services, upper decision or finished-floor datum is unresolved.

Blocker / resolver: Cabinet line/stock, niche cavity/59-in approximate datum, upper selection, floor and sink details. John verifies field; Tisa resolves selection; kitchen producer updates detail.

Drawing and source references:
K002/K101–K105/K201/K202/K301/K305; S02/S03

K-S04 · P 1 · Kitchen electrical and plumbing rough-in coordination

Responsible lead: Existing electrical owner and responsible electrician; responsible plumber; kitchen producer coordinates interfaces

Proposed helpers: 0 proposed until trade method/release identifies need; no trade availability assumed

Tentative window: Tentative Nov 3–6 design/field coordination; installation only after responsible release

State: READY for coordination; rough-in and closure HOLD

Contribution to finished design: Places safe, accessible services where the finished sink, appliances, counters and lighting need them.

Prerequisites: K-S01 layout/finish datum, actual sink and appliance revisions; accepted electrical/plumbing details and required permit/test/inspection path.

Quantities / readiness: 9 kitchen circuit proposals; 6 proposed counter outlet stations; 3 ceiling boxes (2 pendants+1 main), UC driver accessible. Sink/DW/GD routes and conductor/pipe lengths unknown; no Romex roll order.

Concrete task boundaries: Mark service zones and accessible connections. Reconcile Bosch 15 A manual versus older 20 A proposal from full E-Nr; separate DW/GD neutrals. Trace hot/cold, drain/vent and dishwasher route around actual sink/disposal. No refrigerator water line selected.

Acceptance check: Responsible trades sign off exact circuit/device/route and plumbing service drawings; lengths and stock recorded for takeoff; required concealed-work photos/tests complete before affected closure.

CONTINUE / John startup: Continue coordination and marking proposed service zones. Install only after responsible trade acceptance; retain access and evidence before closure.

STOP: Stop rough-in/closure for unresolved Bosch15A/20A, loads/protection, route/method, pipe centers, fit or required test/inspection evidence.

Blocker / resolver: Bosch revision/circuit conflict, loads/protection/routes and actual pipe centers missing. Existing electrical owner/electrician and plumber resolve; kitchen producer maintains cross-references.

Drawing and source references: K302/K303/K402; S02/S05–S11/S24

K-S05 · P 1 · Range, hood and west alcove survey

Responsible lead: Responsible hood/mechanical and range installers; kitchen producer coordinates with existing specialists only for actual interfaces

Proposed helpers: 1 proposed for measurement if lead accepts safe method; not assigned

Tentative window: Tentative Nov 3–6 survey; mounting/alcove closure unscheduled

State: READY for document reconciliation; route/site verification pending; installation HOLD

Contribution to finished design: Fits the intended tiled cooking alcove around the actual range and hood with a complete, accepted exhaust route.

Prerequisites: Actual Viking/Zephyr labels/trim, cooking/counter/ceiling datums, wall/support conditions, complete safe route access.

Quantities / readiness: 1 existing range and 1 existing hood. Preserve 30-in range opening and local CL 33 on 66-in west run. Duct lengths/fittings/cap and blocking quantities unknown.

Concrete task boundaries: Trace entire duct to exterior, record diameter/length/elbows/termination and any downstairs connection. Reconcile actual manuals, clearance and support. No shared-exhaust assumption; tile does not establish a clearance exemption.

Acceptance check: Dimensioned complete independent route and selected termination/support detail; manual revisions and final mounting envelope reconciled with counter and ceiling; dated evidence.

CONTINUE / John startup: Continue a safe complete route survey and manual comparison. Mount or reuse duct only after the responsible installer accepts the actual assembly.

STOP: Stop mounting, duct reuse and alcove closure for incomplete route, shared-duct uncertainty, unsupported height/trim/support or missing required checks.

Blocker / resolver: Complete route, actual trim, mounting heights/support and field ceiling missing. Responsible installer verifies; kitchen producer updates alcove/tile extents.

Drawing and source references: K104/K304/K402; S02/S10/S11

K-S06 · P 0 · D04 panel dependency in kitchen sequence

Responsible lead: Existing electrical owner and interior lead retain technical/framing ownership; kitchen producer cross-reference only

Proposed helpers: 0 under kitchen input; framing resources belong to existing owners after release

Tentative window: Planning Monday Nov 2 onward; purchase only after current quote/payment approval; framing date unknown

State: REVIEW; procurement paused until Monday Nov 2; technical acceptance and CUT RELEASE HOLD

Contribution to finished design: Keeps the dining-entry panel and molding interface coordinated with the kitchen sequence and preserves service access.

Prerequisites: Eaton BRP20L125G 20-space selection; actual can and matching BRPX2A20L1F cover in hand before framing; verified D04 W/placement, assembly fit and responsible release.

Quantities / readiness: 1 panel with included cover/groundbar per reviewed source; no duplicate cover buy. Preliminary 18 occupied/2 unassigned single-pole spaces.100 A Cu conduit working basis; final electrical installation acceptance open.

Concrete task boundaries: Retain exact owner selection, included 22 H× 15.3 W× 1 D cover reference, unknown W and provisional x=W/4+1/65AFF. Old E11 placement and>=40/42-space expectations are historical. No kitchen framing/electrical geometry or purchases.

Acceptance check: K306 and interface record agree with owners; received assembly/placement evidence and named release precede any framing/cuts. Monday has no automatic order; no Nov 1 charge/payment request.

CONTINUE / John startup: Continue review and quote preparation within the purchase pause. Only existing owners can release their technical/framing scope.

STOP: Stop purchase without current quote/payment approval; stop framing until actual can+matching trim are in hand and placement/detail are released. Unknown W and 65 AFF reference are not cut datums.

Blocker / resolver: W and exact AFF reference, actual in-hand assembly/fit, final feeder/load/schedule and quote/payment approval. Electrical/interior owners and root procurement resolve.

Drawing and source references: K306; S17–S24; integrated D04 Review R1

K-S07 · P 2 · Wall closure, finishes, cabinet fixing and counter template

Responsible lead: John coordinates released areas; finish/cabinet trades and counter fabricator retain their scopes

Proposed helpers: 1 proposed for handling/preparation only after lead verifies task and release; no assignment

Tentative window: Earliest tentative Nov 5–8 only if preceding gates close; otherwise carry forward

State: HOLD; no evidence establishes readiness this week

Contribution to finished design: Converts released rough work into aligned finished surfaces, functioning cabinetry and a correctly

templated counter.

Prerequisites: Accepted support/routes; required concealed-work test/inspection evidence; selected floor assembly/cabinet sequence, actual six-base fit and sink template.

Quantities / readiness: Wall/ceiling net areas unknown. Counter 21.5 sq ft is a 24-in-depth straight-strip scenario excluding corner/overhang/cutouts, not purchase quantity. Exact finish, filler/trim and countertop materials unselected.

Concrete task boundaries: Close only individually released areas. Prepare compatible finish system; set selected bases; template counters only after accepted cabinet setting. Tile, fixtures, final connections and punch follow their separate prerequisites.

Acceptance check: Dated release per area; cabinet level/fit/support and appliance removal access accepted; fabricator template/seam/support/cutout record; selected-product cure/handling checks and punch list.

CONTINUE / John startup: Continue only in specifically released areas using accepted products/details and the agreed cabinet/floor sequence.

STOP: Stop closure, fixing or template if an upstream gate reopens, stock/product differs, services become inaccessible or cabinet/sink fit fails.

Blocker / resolver: Upstream K-S01–05 dependencies, finish materials, accepted floor buildup, required trade evidence. John/trade leads release specific areas; producer updates sequencing.

Drawing and source references:
K201/K203/K204/K301–K305/K401/K402

Source access and release

English current packet. Project index. D04 Review R1. Original sources/hashes: ../../outputs/rev-b-2026-10-29/source-register.json. Existing overall lead:01a1346d-f087-7913-8ffb-9573721e4248. Existing kitchen producer:01a189da-f320-7484-bdd2-f8d6be9d200b. All permits, inspections, delivery dates and crew bookings remain unconfirmed unless separately evidenced. No new sharing permissions.