Laundry to subpanel — internal execution review

1 November 2026 · English · Tisa-requested scope · REVIEW ONLY. No purchase, energized work, wire pull or close-in release.

Which plan, and what changed

Tisa says the washer/dryer is absent from the panel plan she is referring to. The located owner-prepared outside-facing kitchen/HVAC P2, 26 October, page 1 and E2.0 page 3, schedules nine kitchen circuits plus one HVAC circuit; it is explicitly not permit-approved and contains no laundry branch in that schedule. Its kitchen/HVAC calculation is not an all-load feeder calculation. Its exact relationship to any submitted/approved permit is unknown. Do not infer a permit from the label “external.”

The internal October 26 `Current-Planning-Scope.md` anticipated two laundry connections but its 40-space Siemens/80 A comparison is superseded. The later internal whole-unit C1 schedule, October 27 snapshot, and E20-R1 review show LAUN-W and LAUN-D as proposals; that does not establish that laundry was included in the outside-facing P2 or installed. Tisa now requires the internal execution plan to show the actual washer/dryer-to-subpanel work. Reconcile the actual issued field and inspection documents with the electrician and authority as needed; if they govern laundry work, revise them accurately before work, not by omitting connected loads.

Model, circuit and capacity review

The owner confirmed the ordered **LG WKG101HVA**, gas WashTower, in the 27 October owner selection record. LG's WKG101H_A builder specification, pages 1–2 and 5, identifies WKG101HVA as gas and shows attached separate three-prong washer and gas-dryer cords. It lists washer 120 V / 10 A and gas dryer 120 V / 15 A; page 5 specifies the gas dryer outlet on a 15 A fuse/breaker. The washer 10 A is manufacturer equipment data, not a photographed nameplate. The gas dryer 15 A protection requirement is not proof of a 1,800 VA operating load. The ordered model does not establish actual delivery, installed unit or label. Photograph the physical full model/serial and washer and dryer electrical ratings, verify gas type and match applicable manual revision before circuit and load acceptance.

The existing E20-R1 **proposal** uses LAUN-W: slot 16, one pole, 120 V / 20 A; LAUN-D: slot 18, one pole, 120 V / 15 A. These are provisional branches to reconcile with the actual panel schedule, not proof of installation and not two more branches automatically. If the actual base plan lacks both, add two single-pole entries to that plan; if it already includes them, avoid duplication. Record which base schedule is used, existing/occupied spaces, exact breaker listing, neutral/ground, AFCI/GFCI, receptacle ratings and circuit restrictions after electrician review. Do not assume a 240 V electric-dryer supply for this gas model.

E20's conditional arithmetic is 18 proposed single poles INCLUDING those two laundry proposals in a 20-full-space Eaton BRP20L125G: two unassigned positions before any additional devices. If starting with the 10 P2 kitchen/HVAC logical circuits alone, adding the two laundry circuits yields 12 logical circuits only; P2 has no complete whole-unit space schedule, so 12 is not its final occupancy. An in-panel SPD, two-pole device, changed circuit arrangement or existing loads changes the count. Verify actual pole positions and capacity against the accepted schedule. Two free spaces do not establish spare amperage.

Retain the owner-required 100 A copper feeder in conduit as a working requirement; no final 100 A adequacy conclusion exists. Calculate the actual served loads and applicable demand/motor rules, including laundry and existing loads as appropriate, without double-counting the laundry allowance and washer. Verify upstream protection, terminations, ampacity, grounding, raceway and leg balance. 20-space occupancy and amperage/load sufficiency are separate checks.

Non-kitchen empty-raceway hold and material takeoff

Tisa's current instruction for internal non-kitchen outlets: after route approval and John-required carpentry, drill approved paths and install approved boxes and EMPTY ENT (Smurf tube); **do not run or pull wire until inspection and release**. This is an owner hold, not a claim of universal code or an AHJ requirement. Confirm with electrician/inspector the exact required inspection, scope and release; do not claim it passed. Kitchen circuits use owner-selected Romex (NM-B), subject to applicable permitted-method review.

For both laundry outlets, old C16 75 ft of 12/2 and C17 55 ft of 14/2 NM-B are unmeasured budgeting allowances, superseded as the internal non-kitchen execution method and excluded from ordering. They are not measured ENT lengths, conductor lengths, existing stock or roll quantities. After accepted outlet/box centers and feasible routes, measure each individual route segment and tails, bends and junctions; inventory actual usable stock. Select ENT and fittings listed for actual location and conditions, size/fill/bends/support, wall/ceiling/fire-resistance details, box compatibility and conductors only with electrician/manufacturer/AHJ review. The copper feeder in its own conduit is a separate system.

Field preparation, trade interfaces and gates

• **Planning/measurement:** Tisa coordinates; a proposed field measurer/crew can photograph the machine rating labels, both plugs and cord lengths, existing gas and exhaust points and the subpanel/route, with permission. Mark intended appliance footprint and finish-floor datum; measure proposed receptacle centers to named wall corners, reach/access, available box depth, wall cavity and obstructions, and each route segment. John provides necessary framing/access judgment; no specific appointment or John commitment is implied.

• **Carpentry and fit:** verify actual appliance opening, appliance positioning, service and plug access, framing, gas shutoff access, water/drain and exhaust path and clearances with the responsible trades. LG's sheet lists a 27 × 74 3/8 × 30 3/8 in product envelope and outlet within 60 in of either side; these are product data, not measured room fit. A gas dryer exhausts outdoors; a qualified gas installer must evaluate the existing gas supply, shutoff, connector and tests. Closet ventilation and exhaust remain separate manufacturer/code checks.

• **Bounded preparation after acceptance:** when approved scope, route, material and framing are established, assign the crew to the accepted boxes and empty raceway only. Record photos and inspection readiness; no conductors are pulled under the owner's hold.

• **STOP:** no pull until required inspection and explicit release; no energization, concealed work, gas hookup or close-in until the responsible trades and required approvals accept that work. No purchase or transaction is authorized here.

Existing comprehensive layout sources

Kitchen owner’s Rev B/B-P1: K001 p. 8 is the unregistered Magicplan wall view; K002 p. 9 is the locked base-cabinet station drawing; K101–K103 pp. 10–12 are elevations; K302 p. 18 shows proposed electrical stations. These are established design references, not proof that field marks exist. The kitchen owner’s K-M01 field sheets preserve those stations. Record actual finished corner/casing/floor datums, fridge-wall infill plane and stud/box/plate envelopes before final device positions and routes.

Living-room electrical source: `continuity/source-snapshots/2026-10-29/electrical/outputs/Unit4_Electrical_Whole_Unit_Working_Plan.pdf`, 27 October, PDF p. 2 outlet plan, p. 3 room schedule, p. 4 circuit table and p. 7 route allowances. It proposes L1–L6: two on the bedroom wall, two flanking the fireplace on the solid wall, one bay-wall location and one shared-partition location. LIV is a proposed 20 A branch also serving H1. P. 2 labels the marks approximate and says field placement/wall-space coverage are pending; it does not show measured cable routes. Retain L1–L6 and H1 as design targets; measure exact centers, installed plate envelopes, wall/casing/finish references and accepted empty-ENT routes before any rough-in. Old whole-unit NM-B allowances on that sheet are superseded for internal non-kitchen outlets by the owner hold above.

Sources

• Outside-facing P2: `outputs/unit4-electrical/Unit-4-Kitchen-Electrical-Plan-P2.pdf`, pp. 1, 3–4 (owner-prepared review only); internal legacy scope `outputs/unit4-electrical/internal/Current-Planning-Scope.md` (superseded equipment assumptions).

• Current working source: `electrical/2026-11-01-eaton20/outputs/Circuit-and-Romex-Takeoff-REVIEW.csv` and `Electrical-20Space-Review-Data.json`, E20-R1; older C1 `continuity/source-snapshots/2026-10-29/electrical/work/package-data.json`. Distinguish proposal from installed condition.

• Owner selection: `kitchen/outputs/rev-b-2026-10-29/sources/S05-Owner-Selection-Confirmation-2026-10-27.md`; supporting private `outputs/unit4-electrical/Laundry-Model-Resolution-P2.md` and manufacturer manual MFL71728964 Rev.00_012021 pp. 13, 21, 26 in `sources/appliance-evidence/laundry-resolution/`.

• LG WKG101H_A manufacturer builder specification, pp. 1–2, 3, 5; LG model support. Actual label and applicable unit-specific manual remain to be verified.