Unit 4 weekly work board

Monday, Nov 2: Ervin and Joel are off. J-02: John’s stock check remains open. No tile pickup, crew start or weekend work is booked.

In progress · Inprogress

01 Door before electrical

Tisa’s Monday target John to finish the door and associated carpentry that enable electrical work, then focus on the bathroom. He has not confirmed a start or finish.

Opening unconfirmed John identifies the opening with the framing lead. P02’s east-wall right infill is a candidate; D04 and the bathroom pocket door are separate.

Framing walkthrough John’s ledger • J-04

General / Misc tasks · General/MiscTasks

02 LG laundry checks

Helper proposed Check receipt and location; photograph accessible model and rating plates. LG delivery remains unverified.

Coordinator proposed Confirm storage, access path and a safe move.

Electrician and installer Check physical fit, access and circuits against the actual unit. No connection or energization is released.

Crew scope • PDF p. 8 Ledger • OW-01

Bathroom remodel · BathroomRemodel

03 Bathroom fit

J-01 • John and plumber Check fixed tub, flange and toilet fit on corrected R3a S-03 before cutting wall furring.

J-05 • John and trades Preserve visible casing. Verify the hidden pocket, hardware and wiring before opening the wall.

Crew scope • PDF pp. 6, 10

04 Tile startup

J-03 • John When stage materials are on site and the substrate is ready, John starts and approves the dry layout. He can set tile or supervise a released section. One helper at most, if assigned.

Crew scope • PDF pp. 10–11

Kitchen and backlog continue on page 2.

Unit 4 weekly work board

Kitchen sequence and parallel work

Kitchen remodel · KitchenRemodel

05 Cabinets to rough-in

Crew • tasked markout Mark cabinet and appliance positions in the room. John or Tisa verifies each station. No field date confirmed.

John • assigned framing Frame only the verified, released location. Separate D04 panel framing needs the actual can and matching cover.

Electrician, then crew Confirm boxes and routes; measure exact materials. Crew rough-in follows only for a released section. Check before closure.

Framing walkthrough Crew scope • PDF p. 4

Backlog

06 Parallel surveys

HVAC lead • review first Check attic photos and the service path. Measure obstacles only with access and survey release. Hold hatch and duct cuts.

Interiors + electrician • conditional Measure living/dining wall runs, device plates and retained trim before approving the molding layout.

Finish coordinator • planning Refinish eligible floors together after dusty work, molding and main paint. No date set.

Crew scope • PDF pp. 7–8, 12

UNIT 4 / FIELD REVIEW / R1

John’s first priority for Monday

Working review edition • English • No field release

Tisa wants John to finish the door and related carpentry needed for electrical by Monday, November 2, then turn to the bathroom. John has not confirmed a time. Identify the opening before cutting. Cabinet markout can proceed independently when the site is available.

J-04 | Identify the door on the walkthrough

Photo P02 shows a candidate: the RIGHT opening on the east refrigerator wall. Keep the LEFT opening and window. The records do not identify P02 as Monday’s door. The dining panel opening D04 and the bathroom pocket door have separate scopes. Match the intended opening to a photo, mark jambs, studs, services and floor datum, and record both endpoints. Frame only the opening confirmed and released for this work.

Crew | Physically tape the base cabinets on the floor

With access, the crew tapes the six bases from K-M01, Magicplan and K002. John or Tisa checks each station against the actual faces before John completes approved framing. SOUTH: reported 115 in to casing and sink CL 90; WEST: range CL 33. Check dishwasher-open passage, south pie-safe, hood and three ceiling fixtures. Record marks, date, photos and verification; no completed markout is assumed.

J-05 | Mark the pocket doorway separately

Bathroom A slides right into wall A–B; keep the visible casing and opening. John reports 28 × 1⅜ in slab, Ervin 1½ in thickness. Measure actual slab, jambs, wall depth, studs, kit and full pocket travel; locate wires/pipes. Review concealed opening and reframing before any cut. The middle Murphy B opening and right bedroom C are different doors.

Before starting each task

Open the current sheet for that task: cabinet marks K002 p. 9 and K-M01 p. 1; kitchen electrical K302 p. 18; bathroom furring TP1 worker sheet S-03. John checks it against the room and flags conflicts. The responsible lead records the sheet, location, decision, name and actual date before that section starts. If unresolved, hold that section. Ervin and Joel are off Monday. No tile pickup.

Kitchen framing walkthrough • K301–K306

Electrical owner’s framing and route checklist

Bathroom pocket door • PD-01 R4

K-M01 • base-cabinet markout drawing

FIELD SEQUENCE / J-04 / KITCHEN

From John’s framing to one released wall section

Walk with John → crew marks bases → John or Tisa verifies → John completes approved framing → electrician verifies boxes and routes → exact materials → bounded rough-in → tests and review → close that section. Kitchen: Romex/NM-B, subject to electrician review. For internal non-kitchen outlets, approved boxes and EMPTY ENT go to inspection before any wire is pulled. Laundry has its own equipment and route check.

1 | John leads the walkthrough and records the datums

P02: the RIGHT east-wall opening is a candidate infill; retain the LEFT opening and window. Other locations may need work. John dates jamb-to-jamb width/height, both offsets to the southeast corner and retained opening, depth, studs/header, finish plane and floor datum. The east 88 in is cabinet allocation, never infill width. Photograph endpoints and utilities.

2 | Crew marks the base cabinets; John or Tisa verifies

K-M01: use Magicplan and K001/K002 to tape six bases, appliances and passages. From the southeast corner, mark SOUTH westward 0/36/51/75/105/≈112 and EAST northward 0/36/60/88; WEST 0/18/48/66 from the range run’s south end. Count the corner once. John or Tisa checks each station against the actual corner, casing, niche and open doors. Date the sketch, photos and signoff. No confirmed date or completed marks.

3 | John frames only the reviewed locations

Kitchen lead reviews cabinet, south pie-safe, hood and fixture backing; framing reviewer checks the load path and header. After markout verification, John completes and approves his framing in the released section. Record supports and clearances. D04 is separate: actual can and matching trim on site, W measured and support, access and placement reviewed before framing.

4 | Electrician verifies each box and route

E05: electrician traces wiring and shared loads and directs isolation. E06: east 12/48 and south 36/66½ from the southeast corner; west 9/57 from the range run’s south end, in inches. Heights are open. Check boxes, support, driver access and routes against framed faces. Measure segments/tails, conductor needs and stock before specifying materials.

5 | Materials, rough-in, testing and close-in

Tisa can plan in parallel; crew can inventory and prepare without touching wiring. After materials and electrician authorization, assigned crew performs only the bounded rough-in. Record circuit/route, photos and test or inspection result. Kitchen and trade leads identify precisely which wall or ceiling is released for covering.

Kitchen framing walkthrough • K301–K306

Electrical owner’s framing and route checklist

MEASUREMENT SCHEDULE / 01

Kitchen markout and wall interfaces

Prepare records in parallel when access is available. A proposed recorder is not an assignment. READY means evidence is ready for the named review, not permission to cut or close.

P1 • Base stations: crew mark; John OR Tisa checks

Use K002 / K-M01 and Magicplan; mark each station on the floor from named finished faces. Locked widths: south corner 36 + trash 15 + dishwasher 24 + sink 30 (+ filler ≈6 15/16); east shared corner 36 + drawer 24 + refrigerator allowance 28; west 18 + range 30 + 18. Count the shared corner once; do not revise widths. Take one wide photo and tape-endpoint photos, label datum and each station. Record conflicts and dishwasher-open/handle clearance. John or Tisa checks each station; kitchen lead reviews K002/K301 before framing. HOLD changes or fabrication pending review.

P1 • P02 east infill ≠ dining D04

P02: right east opening is candidate infill; retain left opening and window. Record jamb-to-jamb width/height, both jamb offsets to southeast corner AND retained opening, depth, studs/header, finish plane and floor datum. Date wide and both endpoint photos, sketch utilities. The 88-inch cabinet allocation is not opening width. Proposed: capable crew recorder; John + kitchen/framing lead review for K306. HOLD framing/cuts until accepted.

P1 • Fixtures, studs and device envelopes

From finished floor and named corner/casing, record finished floor versus subfloor, actual sink/range/fridge labels and heights, window/casing edges and projection, studs and obstructions. At every existing/proposed device record left/right, bottom/top and complete cover width/height, not center alone. Photograph each face with tape endpoints. Kitchen and electrical leads review K302–K306; HOLD boxes/close-in until coordinated.

P2 • Three ceiling boxes

Locate main and two sink pendants by center distances to TWO fixed walls, ceiling height, fixture weight and support; photograph wide and tape endpoints with labeled sketch. Existing or proposed status explicit. Electrical/installer reviews support and K303–K305. HOLD mounting until verified.

K-M01 • crew cabinet markout

MEASUREMENT SCHEDULE / 02

Dining panel, doors and bathroom datum

Use the recorded references as a starting point. Keep original and proposed faces distinct, and leave unknown values blank rather than zero.

P1 • D04: dining west entry infill

Measure W from outside edge of rightmost window casing to right inside west-wall corner; exclude perpendicular transom doorway. Record floor-to-subfloor difference, rail/base heights above finished floor, studs, D02 casing projection/cabinet cap/returns and D5 status plus full plate envelope. Wide face photo and both W endpoints; label datums. Measure actual can AND cover in hand including projection, swing, removal and service access; published 15.3 × 22 is not in-hand evidence. x=W/4+1 and 65 in AFF are proposals; can versus cover center unresolved. Interior reviews finish; electrical reviews access and D04/K306. HOLD framing until accepted.

P2 • PD01-R4 pocket door

John reports 28 × 1⅜ slab; Ervin reports 1½ thickness. Verify actual slab thickness, A–B full-travel cavity, jamb, existing trim and clear opening. One wide view plus tape at slab thickness and both cavity endpoints; identify fixed reference faces. Proposed Ervin OR Joel, available helper if agreed; both off Monday. John/door installer reviews PD01-R4. HOLD cuts/installation until fit and trim accepted.

P1 • Bathroom S-03, original and new face

John measured 12 in from exposed framing to toilet drain center; finished wall not present. Mark and photograph original framing face, center/flange, tub/drain and proposed finished face; sketch actual layer stack and finished-floor datum. John + plumber verify exact toilet drawing, swing and clearance. Limited screw-fastened furring only after the fit check; tub, drain and flange fixed, structural rebuild excluded. Two hours is John’s estimate; timing conflicts and no start established. HOLD expanded scope or plumbing change. Corrected R3a S-03 EN/ES passed bounded independent visual re-review; original S-03 remains held and field fit remains unresolved.

P2 • Floor heights and fixture clearances

At bathroom, kitchen and adjoining threshold record finished-floor and subfloor datums, fixture offsets, flange and threshold heights with wide photos and tape endpoints. John and relevant installer review TP1 floor/wall and threshold detail. HOLD cutting/setting at unresolved waterproofing or transition.

MEASUREMENT SCHEDULE / 03

Interior walls and device plates

Capture a useful partial record by room or route. A missing measurement is UNKNOWN, never zero; do not repeat photographs already supplied.

P2 • Bedroom wall elevations

John’s 121 short / 151 long are references, not verified clear molding spans. Reported 9½ baseboard and 103 floor to BOTTOM of high trim require floor-datum confirmation; 103 is not a chair-rail mark. For headboard and opposite walls measure inside corner or OUTER casing to other corner/casing, door/closet boundaries, casing projection, niche depth, finished floor to top of base, both edges of chair/high rail and ceiling. One facing wide photo plus tape endpoints for each wall; existing photos EE14E1FA-774D-4956-9E8B-BE1827BE103E.heic and 81188697663__FE078557-2170-45EB-A4AE-711E09A13C6C.HEIC are already supplied. Proposed Ervin OR Joel, helper if agreed; OFF Monday. Interior reviews bedroom elevations.

P2 • Plates and living/dining segments

For EACH actual plate record left/right from named finished endpoint, bottom/top from finished floor, complete cover width/height and relation to rail/base; label existing versus proposed. Three proposed bedroom outlets: one on each side of possible queen bed and one opposite, ABOVE not inside baseboards. Record each living/dining wall segment, cabinet cap/returns and fireplace plates. Take wide wall and plate/tape photos. Interior verifies finish; electrical checks device placement; unlock wall elevations after review. Use October 27 sheets 2–3 for L1–L6 in the living room and H1 in the hall. The symbols give target locations; measure device positions and the actual wiring path.

MEASUREMENT SCHEDULE / 04

Circuit routes, laundry and attic

Capture a useful partial record by room or route. A missing measurement is UNKNOWN, never zero; do not repeat photographs already supplied.

P1–P2 • Electrical route register

Trace each of E20’s 18 proposed branches from panel to first device and onward. Measure rises, drops and tails. Photograph endpoints, bends and obstacles. Keep the feeder conduit separate. For approved kitchen Romex runs only, measure NM-B lengths and count usable 12/2, 14/2 and any required 14/3 separately. The historic 9/9 groupings and 750/500/100 ft allowances do not set methods or quantities for these 18 branches.

For internal non-kitchen outlets, count empty ENT lengths, fittings and boxes separately. The electrician reviews conductor needs. Pull wire only after inspection and release. Confirm other methods, including laundry, separately. Photograph both laundry labels and plug locations and measure each route. P2 omitted laundry; E20’s 18 include two proposed laundry branches. Hold purchase pending verified routes, stock and materials.

P2 • HVAC / attic evidence

Use existing photos and measurements first. If accessible, record hatch location and clear opening, attic height/profile, support/service path, proposed equipment location and measured duct, vent and gas endpoints, crossings and obstructions. Date wide and endpoint photos with reference faces; do not create assumed route. HVAC specialist reviews intake and installer access before sizing or route selection. HOLD cut/installation; inaccessible facts remain unknown.

UNIT 4 / FIELD REVIEW / R1

Dining panel and kitchen | measure before closing

Use D04 Integrated Review R1 and kitchen Rev B with the B-P1 amendment, K002 and K301–K306. CONTINUE with authorized field measurements. STOP before cutting or covering any unreviewed interface.

D04 • Dining west wall

Face the west wall. Measure from the outside edge of the rightmost window casing to the right inside corner, excluding the perpendicular doorway. Record floor datum, wall depth, D5 outlet and cabinet return so the finished molding clears the panel door and removable cover. STOP framing until the Eaton can and matching cover are physically on site and the placement, support and access are reviewed on D04 R1 and K306.

Kitchen • Cabinet corner and door passage

Use K002 and K301 to check the sink run in inches. Corner 36 + trash 15 + dishwasher opening 24 + sink base 30 = 105, then a filler of about 6 15/16. Count the corner once. The return study is 36 + drawer 24 + fridge allowance 28. Measure the clear passage with the dishwasher open, casing-to-corner span and handle projections. Check the pie-safe shelves and the range/hood nook. STOP fabrication if the doors, drawers or appliance passage conflict.

Kitchen • Material and finish boundaries

Match sink, fridge, range and hood labels/parts to the plan. On K304 and K305 mark the range wall to the ceiling, backsplash ends, exposed edges and any floor threshold separately. Verify the matching local trim and actual lot so the tile ends neatly. CONTINUE with measurements and inventory. STOP tile, cabinet and countertop work until products and the affected section are released.

Existing wiring • Trade review before close-in

The electrician traces shared loads and directs isolation. K302/K303/K306: keep boxes, sink/dishwasher services and panel access clear. One main light and two pendants need three boxes. Measure all 18 proposed routes. Count NM-B only for kitchen runs approved for Romex. For other internal outlets, measure empty ENT and count fittings/boxes. Conductors follow review, inspection and release. Confirm methods for other loads and laundry separately. Hold cable purchases. Helpers do not disconnect or energize.

Washer and dryer • document equipment and access

If the washer and dryer are on site, photograph both nameplates and plug locations and record access and route lengths. The ordered model is a gas WashTower with separate plugs. The electrical lead reconciles both connections to the actual subpanel schedule and checks capacity and materials. No start, wiring, energization or John assignment is recorded.

Existing Unit 4 Magicplan

Laundry connection • electrical review

Bathroom | one scope, separate floor and wall drawings

J-01: Tisa approved only the wall-furring adjustment for the standard toilet, with tub and drain fixed. The corrected R3a S-03 passed independent visual review in both languages for the original and new reference faces. Use R3a; do not cut from the earlier R3 diagram. John and the plumber must verify actual faces, layers, exact toilet model and fit in the room before any cut.

1 Verify the toilet, tub and finish plane

John reported 12 in from original bare framing to drain center. Confirm which face he measured (stud or existing furring), mark the new furring reference and future finish, and measure the signed shift and new buildup. Do not count removed furring twice. Check the actual toilet, tub, flange and finished floor with John and the plumber.

2 Adjust the screw-fastened wall furring only

Tisa approved proceeding. John’s method: remove the screw-fastened furring strips, cut them and reinstall them. Leave the tub, drain, flange and plumbing rough-in fixed; do not rebuild the structural wall. Before the first cut, John and the plumber mark the proposed finished face, verify actual layers and the intended standard toilet’s drawing, door swing and clearances. John estimates about 2 hours. Timing unresolved (tomorrow vs. right now); no work reported started or finished. STOP if this requires a plumbing change or a larger scope.

3 Floor • TP1 F-01, F-02 and F-03

Selected Calacatta Gem 12 × 24 matte, Lowe’s #918690, SM421224XTMTLW, listing 5005584973. Reported 11.902 × 23.669 × 0.295 in, pressed edge, suggested 3/16-in joint. Verify lot and system. Each piece covers 1.95 sq ft; singles or 8 per carton, 15.6 sq ft. Bayshore reported 314 pieces at 4:17 PM Nov 1, unreserved. John checks stock. Bathroom lead recalculates cuts for actual module, joints and kerf. J-03: John starts and approves the dry layout and may set tile. Crew executes only the released section under his oversight.

4 Walls • TP1 W-B, W-V and W-C

Use W-B for the two niches, W-V for the window and W-C for the controls. Align wall courses with niche edges, ledge, casing and trim. Bright White and Restore 2 × 6 bullnose concern walls only. White quartz is for the waterfall side only. At the floor, mark the runs for the matching Calacatta 3 × 12 bullnose; verify the actual piece, lot and lengths with John before cuts. Do not extend it around the entire room or add cove/Jolly. STOP before hiding unresolved support, waterproofing, backing or drain access.

Corrected S-03 R3a • field fit still required

Measure the runs for the 3 × 12 Calacatta bullnose

From the entry, mark the Calacatta bullnose with John only on E02, E03, E04 and E06. The bathroom producer verifies the actual trim module, joints, corners and saw kerf. E01 at the tub and E05 at the threshold have separate details; count jamb returns only after measurement.

E02 and E03 | Left and right wall bases

E02 and E03 are the side-wall bases. Each was estimated at 48⅝ in. Measure finished lengths, turns, exposed ends and the adjoining finish. Balance the actual trim pieces on the marked runs. Bright White shower-wall trim serves a different surface.

E04 and E06 | Two entry-wall returns

E04 is the derived 6-in left entry return; E06 the 38⅛-in right return. Verify the jamb face, reveal and corner direction. Check the length of a real Calacatta trim piece, joints and saw kerf before assigning cuts or reusing an offcut.

Where the base stops

Keep bullnose away from E01 tub/apron and E05, the 28-in doorway. Measure both finished floor heights. Dry-lay the transition with John before choosing wood or a flush threshold. Measure E07/E08 jamb returns and ends. E09 fixture contacts are separate. Maintain movement joints and waterproofing.

Calacatta trim and reported availability

Matching Calacatta 3 × 12 bullnose, Lowe’s #1064299, SM42P43C9XTMTLW. At the actual 11.81-in length, the study uses 15 pieces with 0 spares. Check finished runs, joints, kerf and jamb returns on the real lot with John. Bayshore reported no stock; Fremont reported 13 pieces. The estimated Nov 3 delivery is acceptable but unreserved. STOP before cuts until the count and marked turns are verified and the section released.

Lowe’s • selected Calacatta Gem field tile

Other rooms | protect the final fit and finish

CONTINUE only the survey or preparation released by the named lead. Preserve the original trim, record what you find and STOP at the first unresolved cut or service connection.

Laundry and bathroom doors

In the hall view the bathroom pocket opening is left, the laundry Murphy bookcase is in the middle and the bedroom opening is right. Measure the Murphy opening at three widths, three heights, two diagonals and jamb depth. Check hardware in hand, full swing, ventilation and appliance service passage so the finished door opens freely. STOP before cuts until the door lead reviews. J-05 pocket framing is separate; hold concealed cuts until the actual kit and sweep are checked.

Living, dining, hall and bedroom

Mark casing-to-corner runs, cabinet cap, device plates, fireplace returns, missing trim and the old hall-heater patch. Verify bedroom outlets are above the baseboard. These marks place the new molding around retained woodwork and devices. CONTINUE with the room survey. STOP trim cuts until the design and electrical leads accept the measured elevations.

HVAC, attic and whole-floor sequence

Check existing photos first. If access is released, record the hatch-to-service path, heights, obstacles and intended endpoints so service access stays clear. STOP before hatch or duct cuts. Complete dusty work, molding and main painting before refinishing all applicable floors together. Reopen traffic and return appliances according to the chosen finish’s cure instructions.

Internal non-kitchen outlets • stop before wire pull

For these outlets only, Tisa directs: John’s carpentry/layout first → reviewer approves boxes and routes → install EMPTY ENT (Smurf tube) in the released section → HOLD for inspection. No wire pull before actual inspection and release. Kitchen uses Romex/NM-B subject to electrician review; do not apply this empty-ENT sequence to the kitchen. Laundry follows its own appliance plan. Old whole-unit Romex allowances are not an order. Give John the photo, reference faces, completed section and outstanding review before covering.