Kitchen tile preparation - R1, 1 November 2026

Status: surface clarification PENDING; no kitchen tile selection, purchase or installation release. Existing kitchen producer retains ownership. English first; separate synchronized Spanish mirror. Amended November 1 for the standing language and John startup instructions.

Current sources distinguish an undecided floor from the west range-to-ceiling tiled alcove. The latest request “kitchen tile” does not identify which is needed now. A single question is pending: floor, backsplash/west range alcove, or both. No bathroom Daltile selection transfers to this record. Monday-off and K306 panel prerequisites remain unchanged.

Floor candidate already in owner history

The ReUse People listing identifies “Marazzi Porcelain Tiles Gray TRP,” seller SKU30462/item97477410. Historical carton photos indicate 60 × 120 cm (23 10/16× 47 1/4in),2 pieces/1.440m2; seller 24 × 47 × 0.25 in conflicts with printed10/10.5mm thickness alternatives. The prior photo review tentatively read “BASA PIOMBO RT,” suggesting Basalto/Piombo; exact catalog SKU, finish and lot remain unconfirmed. This is a lead to verify, not a compatible exact product selection.

Marazzi's Basalto Piombo page identifies floor/wall use for that family. It does not prove the salvage lot is that exact product. Mystone Basalto is labeled no longer in catalog; matching replenishment cannot be promised. Both manufacturer pages were read November 1.

Quantity basis: Magicplan full-room model 114.08 sqft, not field-measured net area. Historical owner-reported 8 complete cartons provide 124.00 sqft, leaving9.92sqft/8.70%. Ten/fifteen-percent planning scenarios are125.49/131.19sqft; both round to 9 complete cartons/139.50sqft. Nine matching cartons are not established available. Final cut layout, stock completeness/breakage and spares must determine sufficiency; do not silently deduct cabinet footprints.

Local availability check - November 1

The seller's current flooring collection still displays the named Marazzi item at$50/box. Direct product-page retrieval failed in the web tool; current exact quantity, variant inventory and matching trim were not verified. This establishes an active listing only. The historical 8-carton report is not a current stock count.

The seller's official contact page lists 9235 San Leandro Street, Oakland, Monday-Saturday 9 am-6 pm, telephone 510-383-1983. This is the identified local source, not confirmed pickup or reserved stock. No seller contact, cart, reservation or order occurred.

Wall/alcove and trim requirements

K201/K204/K305 retain the west range-to-ceiling tile direction, but no selected kitchen wall family, size or finish. Older 42-in alcove/4-in pilaster notes are historical, not current cutting dimensions. Final extent depends on actual range trim, hood/support, counter/ceiling datums, openings, outlets and returns.

South 105 in× 18 in=13.125 sqft and east 60 in× 18 in=7.5 sqft are conditional gross backsplash scenarios only. They are not approved tile heights or net quantities. West net area remains unknown: actual width×(ceiling-counter height), less excluded openings, plus measured returns.

No matching trim SKU or quantity is released. Measure exposed horizontal/vertical edges, return depth, outside corners and termination against casing/counter before choosing factory trim or a compatible profile. Floor thresholds require measured transition length and adjacent finished heights; tile thickness must be confirmed before profile size. Bullnose/cove/quarter-round are not assumed needed in the kitchen merely because the bathroom needs them. Matching color/finish, actual thickness, stock and corner/end pieces remain open.

Resolvers: Tisa identifies requested surface and selects finish direction; John supplies field extent/edge/transition measurements and reviews actual layout; kitchen producer verifies exact product/trim data and current local stock/quote. Purchase remains held for selection/quantity/current approval. No delivery or installation date is established.

Evidence: current packet S02 (owner inputs, floor/alcove updates), S03 (current model), K201/K203/K204/K305, and the copied historical floor study. Original study provenance and SHA 256 are in source-status.json. This dated record supersedes any reading of historical tile exploration as a current selection.

Intended design, startup and CONTINUE / STOP

The tile must complete the selected kitchen design at its actual floor transitions or counter/range/hood/wall edges. Current Rev B B-P1: K201 p 15, K203-K204 pp 23-24, K305 p 22, K306 p 19; unchanged floor model and conditional backsplash quantities are sources, not layout release.

CONTINUE research and measurement for the confirmed surface. Before installation: correct materials on site; John establishes intended finish and initializes/approves the actual dry layout; responsible substrate/service/finish-plane gates closed. Crew may then execute only that bounded released area under John's oversight. At most 1 helper if later assigned; no automatic helper assignment, recalled crew or confirmed availability.

STOP for unknown surface, wrong SKU/finish/lot/trim, insufficient verified cut yield, unresolved substrate/finish planes, or missing John startup approval. Do not hide unresolved edges behind a generic white substitute. Acceptance: recorded approved layout, exact materials/stock and edge schedule, measured fit to the finished design and dated review of the first bounded area before continuation.

Panel coordination is unchanged: Eaton BRP20L125G 20 full-size spaces; matching BRPX2A20L1F reference; actual can+trim before D04 framing. Purchase paused until Monday November 2,2026; no charge/payment request November 1; no automatic Monday order without current quote/payment approval. W, proposed x=W/4+1 and 65 AFF reference, technical acceptance and cut release remain held. Ervin and Joel OFF MondayNovember 2. No purchase or construction release.