Unit 4 weekly work board

Monday, Nov 2: Ervin and Joel are off. J-02: John’s stock check remains open. No tile pickup, crew start or weekend work is booked.

In progress · Inprogress

01 Door before electrical

Tisa’s Monday target John to finish the door and associated carpentry that enable electrical work, then focus on the bathroom. He has not confirmed a start or finish.

Opening unconfirmed John identifies the opening with the framing lead. P02’s east-wall right infill is a candidate; D04 and the bathroom pocket door are separate.

Framing walkthrough John’s ledger • J-04

General / Misc tasks · General/MiscTasks

02 LG laundry checks

Helper proposed Check receipt and location; photograph accessible model and rating plates. LG delivery remains unverified.

Coordinator proposed Confirm storage, access path and a safe move.

Electrician and installer Check physical fit, access and circuits against the actual unit. No connection or energization is released.

Crew scope • PDF p. 8 Ledger • OW-01

Bathroom remodel · BathroomRemodel

03 Bathroom fit

J-01 • John and plumber Check fixed tub, flange and toilet fit on corrected R3a S-03 before cutting wall furring.

J-05 • John and trades Preserve visible casing. Verify the hidden pocket, hardware and wiring before opening the wall.

Crew scope • PDF pp. 6, 10

04 Tile startup

J-03 • John When stage materials are on site and the substrate is ready, John starts and approves the dry layout. He can set tile or supervise a released section. One helper at most, if assigned.

Crew scope • PDF pp. 10–11

Kitchen and backlog continue on page 2.

Unit 4 weekly work board

Kitchen sequence and parallel work

Kitchen remodel · KitchenRemodel

05 Cabinets to rough-in

Crew • tasked markout Mark cabinet and appliance positions in the room. John or Tisa verifies each station. No field date confirmed.

John • assigned framing Frame only the verified, released location. Separate D04 panel framing needs the actual can and matching cover.

Electrician, then crew Confirm boxes and routes; measure exact materials. Crew rough-in follows only for a released section. Check before closure.

Framing walkthrough Crew scope • PDF p. 4

Backlog

06 Parallel surveys

HVAC lead • review first Check attic photos and the service path. Measure obstacles only with access and survey release. Hold hatch and duct cuts.

Interiors + electrician • conditional Measure living/dining wall runs, device plates and retained trim before approving the molding layout.

Finish coordinator • planning Refinish eligible floors together after dusty work, molding and main paint. No date set.

Crew scope • PDF pp. 7–8, 12