Unit 4 — electrical sprint input, November 2–8, 2026

SPRINT-E-R1-L2-ENT · Recorded November 1 · English

Planning/review may continue. This document releases no electrical field work, purchase, crew assignment or close-in. It is the electrical input to the existing coordinator’s combined sprint.

Updated 1 November 2026: owner inspection / empty-ENT sequence.

Decisions and limits

• Ervin and Joel OFF Monday November 2; unchanged.

• All day windows are tentative; no crew availability, delivery, permit or inspection dates inferred.

• Panel purchase paused until Monday November 2; no charge/payment request November 1, no automatic Monday purchase; current exact quote and payment approval still required.

• Helper counts are proposed maximum support counts per bounded task, not assignments or capability certifications.

• Only explicitly released work may be assigned to crews; no electrical field package is currently released by this input.

• No worker messages, permission changes or purchase occurred.

• Develop English first and maintain a separate synchronized Spanish mirror for every human-facing deliverable. Never combine languages in a reader document; verify both texts, numbers, sources and renders.

• Tile sequence: correct materials on site; John establishes the intended finish and initializes/approves actual layout; crew may then execute bounded work under his oversight, at most 1 helper if later assigned. This supersedes blanket John-only tiling.

• Toilet/tub and finish-plane coordination is a planning/verification gap, not worker blame. The governing field report remains 12 in FROM FRAMING to drain center. About 1 in wall movement or fitting a toilet are unapproved options; verify exact model-supported finished fit and actual layers before framing commitments.

• Owner sequence update, 1 November 2026: internal non-kitchen outlet-circuit work before inspection and release is limited to approved route drilling, boxes and EMPTY ENT. NO wire pull before inspection AND release. Kitchen uses Romex, subject to applicable permitted-method review. All other access, scope, technical, material and purchase holds remain; this is not a new field-work assignment or inspection date. This ENT sequence does not assign a wiring method to other HVAC or lighting circuits and does not establish whole-unit NM-B.

• The 20-space register retains 18 proposed branches, including 2 proposed laundry entries. The separate P2 10-circuit kitchen/HVAC packet excludes laundry; the two records have different scopes.

Eaton BRP20L125G: 20 full-size spaces; 18 preliminary single-pole branches and 2 unassigned. The 100 A copper-in-conduit requirement is a working basis, not accepted final design. Exclude old 750/500/100 ft from checkout. No box, trim, breaker or cable stock is confirmed in hand.

E01 · Panel quote and material readiness

Priority: P0 · **Proposed helpers, unassigned:** 0

Room: D04 / electrical procurement

Responsible lead: Existing coordinating producer; Tisa approves payment. Electrical producer checks technical identity.

Tentative window: Monday Nov 2, desk review only; no purchase or delivery commitment.

State: READY: quote/specification preparation. HOLD: purchase and framing.

Contribution to finished design: Provides the selected enclosure and matching trim so the final dining-wall installation can fit and remain serviceable.

Drawing/page reference: E20-R1 ET-01 and ET-04; procurement status L1.

Prerequisites: Current exact quote, full total and fulfillment option; payment approval. Actual factory box and matching trim required before framing.

Quantities and material readiness: One selected Eaton BRP20L125G, 20 spaces, 125 A MLO; included ground bar and matching BRPX2A20L1F cover. Stock, purchase, delivery and in-hand condition unverified. Breaker quantities/models remain subject to final schedule; no duplicate cover order.

Exact task boundary: Reconcile quote/model and record order status. No charge or payment request Nov 1. No automatic Monday purchase. Electrical producer does not buy.

John startup / separate technical approval: No John startup approval is needed for desk quote preparation. Field framing still requires actual parts, reviewed setout and John’s finish/layout coordination.

CONTINUE: Prepare the exact quote and verify included parts; keep the purchase hold visible.

STOP: Do not pay, substitute, promise delivery or release framing without the stated approvals and physical parts.

Measurable acceptance check: Current quote identifies exact panel/included components, full total and fulfillment; explicit payment decision recorded. For later framing, actual box and matching trim physically inspected and dimensioned.

Blocker and resolver: Quote/payment/in-hand evidence missing. Resolver: coordinating producer and Tisa for quote/payment; receiving lead for actual components.

Sources: S1, S2, S4.

E02 · D04 field survey and reviewed framing setout

Priority: P0 · **Proposed helpers, unassigned:** 1

Room: Dining west entry infill D04

Responsible lead: Existing interior lead owns geometry and framing release; electrical producer supplies access and equipment review. On-site measurer/crew not assigned.

Tentative window: Nov 2–4 for survey/review, tentative; no assumed on-site availability. Framing only after gates close, possibly later than this sprint.

State: READY: desk coordination. HOLD: field assignment, final setout, cutting and framing.

Contribution to finished design: Integrates the subpanel with the dining-wall molding and finished floor while preserving electrical access.

Drawing/page reference: E20-R1 ET-01; separate D04 R1 pages 1–3.

Prerequisites: Authorized site access; actual W, floor datum/buildup, wall depth/studs and structural status. Actual box and matching trim in hand before framing. Electrical access/removal and structural/support review.

Quantities and material readiness: Numeric W and rough opening unknown. Published can/cover dimensions are planning evidence only. No framing lumber sizes, cut lengths or fastener quantities released.

Exact task boundary: Measure W from outside edge of rightmost window casing to right inside corner of dining west wall; exclude perpendicular transom door. Check x=W/4+1 and 65-inch AFF proposals, clarifying can/cover reference. Preserve dining-facing access. Do not use old living-face location or scale schematic drawings.

John startup / separate technical approval: Before finish-related field execution, John establishes/approves the actual intended layout with the interior lead. Electrician approval of access and installation is separate.

CONTINUE: Survey only after access/measurement assignment is confirmed; record actual datums and compare the actual box/trim when available.

STOP: Stop before cuts if W, floor/mounting reference, support, opening or access is unresolved; do not scale the schematic.

Measurable acceptance check: Dated field sheet/photos identify both W endpoints and floor datum; actual can/trim registered to the proposed location; interior and electrical reviews document opening/support and access conditions before cut release.

Blocker and resolver: W, mounting reference, structure, actual components and access envelope unresolved. Resolver: interior lead with field measurer and electrician; structural reviewer if required.

Sources: S1, S3.

E03 · Finalize electrical design and circuit release criteria

Priority: P0 · **Proposed helpers, unassigned:** 0

Room: Unit 4 distribution, kitchen and HVAC interfaces

Responsible lead: Existing electrical producer prepares; reviewing electrician confirms final design and work scope. Reviewer identity/availability not yet assigned.

Tentative window: Nov 2–4, tentative, driven by receipt of labels, measurements and equipment evidence.

State: READY: source reconciliation and review preparation. HOLD: installation acceptance.

Contribution to finished design: Makes the distribution equipment and planned circuits work together within the selected panel and future feeder requirement.

Drawing/page reference: E20-R1 ET-01/ET-02; current 18-row shared source and equipment evidence.

Prerequisites: Existing panel/disconnect and breaker labels; actual feeder route/length; equipment electrical ratings; permitted scope and branch wiring methods; final protection and phase allocation.

Quantities and material readiness: Selected panel has 20 full-size spaces. Current 18 proposed 120 V single-pole branches occupy 18, leaving two unassigned. Final breaker SKUs and surge-device arrangement are open. Required 100 A copper-in-conduit owner basis is not a verified final design or proof an upstream upgrade is required.

Exact task boundary: Confirm actual pole/space count, feeder/protection/terminal/grounding/raceway design, load calculation across connected scope, and final branch ratings. Preserve 100 A future-upgrade requirement; older 80 A/#4 allowance is not procurement basis. HVAC work limited to electrical interface with existing HVAC producer.

John startup / separate technical approval: Desk design review does not require John’s tile startup. Obtain his finish/layout coordination for affected visible locations; electrician technical acceptance remains required.

CONTINUE: Reconcile labels, final loads, terminals and pole allocation using actual source evidence.

STOP: Stop installation/energization if circuit protection, feeder design, connected scope or permitted work is unresolved.

Measurable acceptance check: Reviewer returns a dated schedule, load/protection/conductor decisions and permitted work boundaries with no unresolved implementation-critical inputs; any surge/two-pole changes recounted against 20 spaces.

Blocker and resolver: Equipment labels, connected-load inputs, upstream details, route and reviewer acceptance missing. Resolver: owner/field source provider, HVAC producer and reviewing electrician.

Sources: S1, S2, S5.

E04 · Measured raceway and conductor takeoff and stock reconciliation

Priority: P0 · **Proposed helpers, unassigned:** 1

Room: D04 subpanel to approved branch destinations

Responsible lead: Existing electrical producer owns takeoff; field measurer and electrician confirm routes. No field assignment made.

Tentative window: Nov 3–5 after destination/route decisions, tentative; desk register can advance Nov 2.

State: READY: takeoff register and measurement checklist for the approved preparation stage. HOLD: final quantities, cable checkout and wire pulling before inspection and release.

Contribution to finished design: Separates the approved empty-raceway preparation from later conductor installation, with measured quantities and usable stock for each stage.

Drawing/page reference: E20-R1 ET-03/ET-04; current 18-row takeoff.

Prerequisites: Accepted panel/device/fixture positions; approved drilling and box/ENT routes; permitted method for every route segment; measured paths, explicit tails, compatible control topology, stock inventory and continuous cut plan. Kitchen uses Romex, subject to applicable permitted-method review. Conductors require inspection and release before pulling.

Quantities and material readiness: The retained 18-row source records nine proposed 12/2-with-ground groups, nine proposed 14/2-with-ground groups and unresolved supplementary 14/3 control cable as historical cable proposals, not the current internal non-kitchen outlet-circuit installation method. Before inspection and release, the internal non-kitchen outlet-circuit material stage is boxes, EMPTY electrical nonmetallic tubing (ENT), fittings and supports for approved routes only. Exact sizes, quantities and usable stock remain unverified. Every measured route, tails, conductor selection, deficit and roll count remains unknown. Old 750/500/100 ft totals remain budget allowances only, excluded from checkout. Kitchen uses Romex, subject to applicable permitted-method review.

Exact task boundary: Measure approved drilled routes and identify boxes, EMPTY ENT, fittings/supports and the later conductor requirements as separate stages. Keep copper-in-conduit feeder conductors separate. Do not assume every run is 12/2, use ten-circuit history or order by breaker count. No wire pulling before inspection and release; this record does not approve drilling locations or release unresolved work.

John startup / separate technical approval: John’s approval is needed before field route changes affect his approved finish/layout. Measurement access and electrical route acceptance are separate prerequisites.

CONTINUE: Measure approved paths and tails; identify usable stock and separate boxes/EMPTY ENT from later conductors. Where field scope and routes are already approved and other prerequisites are met, prepare drilled routes, boxes and EMPTY ENT only. Record inspection readiness; keep all wire out until inspection and release.

STOP: STOP before pulling any wire until inspection AND release are recorded. Stop unapproved drilling, box/ENT installation, or cable checkout with unknown route, conductor count, permitted method, stock or deficit. Do not use old roll totals or apply the internal non-kitchen outlet-circuit ENT method to the kitchen; Kitchen uses Romex, subject to applicable permitted-method review.

Measurable acceptance check: All 18 route records distinguish historical cable proposals from the accepted method and identify measured source/datum, tails, later gauge/count, usable stock and deficits. The first-stage record identifies approved drilling, boxes and EMPTY ENT; inspection and release must be recorded before any conductor pull. Later cut lists support exact quantities with an explicit waste basis and no unknown checkout quantity. Kitchen uses Romex, subject to applicable permitted-method review.

Blocker and resolver: All 18 measured lengths and stock balances missing; controls and permitted routes may change conductor count. Resolver: field measurer, electrical producer and electrician.

Sources: S1, S2.

E05 · Kitchen legacy wiring tracing and scoped replacement preparation

Priority: P1 · **Proposed helpers, unassigned:** 1

Room: Kitchen and associated existing wiring paths

Responsible lead: Reviewing electrician directs tracing/isolation and defines approved owner-performed work; electrical producer records it. Crew not assigned.

Tentative window: Nov 3–6 only if reviewer, site and permit/work-scope gates close; otherwise planning backlog.

State: HOLD: disconnection, removal and replacement work. READY: source/trace checklist.

Contribution to finished design: Replaces kitchen-serving legacy wiring within the accepted scope while preserving other rooms' and units' electrical service.

Drawing/page reference: Retained owner input and Code-Basis-P2 fixture/legacy-wiring sections; E20 current scope controls older assumptions.

Prerequisites: Trace source circuits/shared dependencies; documented safe isolation; approved replacement/retention boundary; qualified direction and confirmed work scope. No assumption all old wiring serves only this kitchen.

Quantities and material readiness: Existing kitchen-serving knob-and-tube removal/replacement is requested; actual extent and lengths unknown. Replacement cable/boxes not released until E03/E04. No wholesale other-room or other-unit removal.

Exact task boundary: Document kitchen-serving existing wiring and retained dependencies before removal. Record intended removal or approved termination of unused wiring. No live-work instruction or blanket demolition.

John startup / separate technical approval: Coordinate any opening/removal affecting finishes with John's approved layout. John's finish approval does not authorize isolation or electrical removal; the electrician directs those steps.

CONTINUE: Prepare tracing records and document retained dependencies; only perform field work after explicit technical and scope release.

STOP: Stop at unidentified wiring, shared dependencies, uncertain isolation or out-of-scope loads; no blanket demolition.

Measurable acceptance check: Dated circuit/trace map and photos identify removed, retained and replaced wiring; unrelated loads are preserved or resolved within explicitly accepted scope; no unidentified loose ends or concealed unresolved connections.

Blocker and resolver: Existing circuit trace/isolation and authorized execution boundaries missing. Resolver: reviewing electrician and overall coordinator.

Sources: S6, S7.

E06 · Kitchen box and circuit rough-in coordination

Priority: P1 · **Proposed helpers, unassigned:** 1

Room: Kitchen east/south/west runs, hallway entry and attic routes

Responsible lead: Existing electrical producer coordinates with current kitchen producer; electrician releases execution detail. Crew not assigned.

Tentative window: Nov 4–7, tentative only after E02–E05 and material/work-scope gates.

State: READY: device/layout coordination. HOLD: rough-in execution and concealment.

Contribution to finished design: Places power and light at the finished counters, sink and room circulation while keeping controls and service connections usable.

Drawing/page reference: E20-R1 ET-02/ET-03; current kitchen K306 page 19; current kitchen setout still controls exact locations.

Prerequisites: Released panel setout; accepted cabinet/counter/alcove geometry and device centers; fixture weights/support and Lutron control compatibility; permitted routes, box fill, access and materials; electrician-approved work scope.

Quantities and material readiness: Source backlog includes six proposed countertop receptacles on three 20 A countertop circuits, dedicated refrigerator/range, separate dishwasher/disposal, hood and one lighting circuit. Three ceiling light boxes: one main and two sink pendants. Sink disposal control plus pendant remote; undercabinet/task-light driver location remains to coordinate. These are layout counts, not a complete hardware shopping list.

Exact task boundary: Coordinate actual device and fixture-box locations with current kitchen drawings. Preserve one lighting circuit with separate controlled groups. Recheck direct east-wall routes against current D04 panel setout; other runs may cross attic. Do not reuse superseded schematic stations as released marks. Maintain access to every connection/driver. Kitchen uses Romex, subject to applicable permitted-method review; the internal non-kitchen outlet-circuit EMPTY ENT stage does not replace the kitchen method.

John startup / separate technical approval: John establishes/approves the actual finish/layout interface before related field execution. Kitchen producer and electrician separately accept box centers, supports and electrical detail.

CONTINUE: Coordinate marked locations and photograph approved rough-in; bounded field work proceeds only after all release gates close.

STOP: Stop if cabinet/counter or finish positions, fixture supports, box fill, control wiring or technical acceptance are unresolved; do not conceal unreviewed work.

Measurable acceptance check: Approved marked plan and field photos identify each box, height/datum, circuit and accessible connection; selected fixture support and control topology match. Reviewing electrician checks the rough-in before close-in; no inspection date implied.

Blocker and resolver: Final kitchen setout, controls/fixture loads, box/support details, methods and execution acceptance missing. Resolver: kitchen producer, owner selections and electrician.

Sources: S1, S2, S6, S7, S8.

E07 · Coordinate remaining proposed branches and close-in evidence

Priority: P1 · **Proposed helpers, unassigned:** 0

Room: HVAC/attic, living/hall, dining, bedroom, bathroom and laundry interfaces

Responsible lead: Existing electrical producer with room/HVAC owners and reviewing electrician; overall coordinator controls assignment.

Tentative window: Nov 4–8 for coordination and readiness review, tentative; no blanket whole-unit installation commitment.

State: READY: interface/gap review and coordination of approved internal non-kitchen outlet-circuit preparation. HOLD: unapproved field work, wire pulling before inspection and release, energization and close-in.

Contribution to finished design: Coordinates the remaining rooms and HVAC service provisions so later accepted work does not conflict with the finished renovation.

Drawing/page reference: E20-R1 ET-02/ET-03; current room/HVAC records and source register.

Prerequisites: Confirm actual connected scope and owner/permit authorization; current room layouts and equipment requirements; final E03 schedule; field verification and review/inspection requirements as applicable.

Quantities and material readiness: The current source includes separate HVAC equipment and attic service branches plus living/hall, dining, bedroom, bathroom receptacles, bathroom lighting, washer and gas-dryer proposals. Bathroom toilet-side GFCI remains a proposal tied to the final room layout; HVAC electrical ratings remain to confirm. The internal non-kitchen outlet-circuit preparation stage uses boxes and EMPTY ENT with approved fittings/supports after approved route drilling; quantities and on-site stock are unverified. Conductors are a later stage, with NO wire pull before inspection and release. Do not invent quantities outside the 18-row source. Kitchen uses Romex, subject to applicable permitted-method review.

Exact task boundary: Coordinate internal non-kitchen outlet-circuit approved drilling, boxes and EMPTY ENT only before inspection and release. Keep HVAC equipment branch distinct from attic service provisions and preserve the separate copper-conduit feeder design review. Do not change toilet drain setout, tile scope, cabinet design or unrelated HVAC design. Kitchen uses Romex, subject to applicable permitted-method review. No scheduling of inspectors or workers, and no approval of unreviewed drilling or installation.

John startup / separate technical approval: For tile-related interfaces: materials on site, John initializes/approves actual layout, then bounded crew work under oversight. His layout approval does not replace electrical approval.

CONTINUE: Record interfaces, approved routes and inspection readiness. For already approved internal non-kitchen outlet-circuit work with the other prerequisites met, drill approved routes and install boxes and EMPTY ENT only; keep them empty for inspection. Collect evidence only of work actually released. Pull wire only AFTER inspection AND release.

STOP: STOP before any wire pull until inspection AND release are recorded. Stop unapproved drilling, box/ENT work, energization or close-in; retain accepted-scope, final equipment/layout and review prerequisites. Do not infer kitchen ENT approval or bathroom framing approval from this preparation stage.

Measurable acceptance check: One coordinated list maps all 18 proposed branches to approved scope, actual equipment/locations and unresolved gates. Dated photos and route/box records show the approved internal non-kitchen outlet-circuit drilled routes, boxes and ENT remaining EMPTY. Inspection and release are recorded before any wire pull; later circuit labels and reviews follow the work actually released. Unreleased work remains explicitly held.

Blocker and resolver: Room/equipment decisions, final load/protection review and site readiness incomplete. Resolver: existing room/HVAC producers, electrician and overall coordinator.

Sources: S1, S2, S5, S8.

Sources

• **S1:** E20-R1 electrical technical supplement and structured record; structured record updated 1 Nov 2026 for kitchen Romex and the internal non-kitchen outlet-circuit empty-ENT / inspection hold. SHA-256 `f298afda01587fbf0e5d79424d738812a15880c819a03d21246e2259cbb12a94`.

• **S2:** Current C1 whole-unit circuit source, 27 Oct 2026, preserved 29 Oct. SHA-256 `f1f1d4e04ee90eef1a6799ff6f24ac7f82a1c95a3628df2c791024c0cfaa3a88`.

• **S3:** Interior lead separate English integrated D04 R1, language update 1 Nov 2026; independent pair review in publication receipt. SHA-256 `59cfac4fd5eedc6ed3cbfda0bdd1122cb204ce4eb987b1732c0786e69dbb9970`.

• **S4:** Dated panel procurement hold, 1 Nov 2026.

• **S5:** Current project decisions and HVAC interface limits.

• **S6:** Retained kitchen owner-input history; later E20 decisions supersede older count/location proposals.

• **S7:** Existing technical source: fixture boxes and knob-and-tube sections only; old panel/circuit assumptions not current.

• **S8:** Existing kitchen English packet K306; bounded text review recorded in E20 independent review.

The overall coordinator retains integration and assignments. Actual files will be read back after saving. John/Dibble account access is not independently tested; no permission changes. English and Spanish reader documents are separate, with the same technical data and holds.