Unit 4 electrical material and procurement status

Recorded 1 November 2026 · English · L1. Separate Spanish mirror required; language update does not release purchasing.

Panel and included components

Eaton BRP20L125G remains selected: 20 full-size spaces, 125 A MLO. PURCHASE PAUSED until Monday, 2 November 2026. No charge or payment request on 1 November. No automatic Monday purchase. A current exact quote and payment approval remain required.

Eaton identifies BRPX2A20L1F as the matching included cover. Verify the actual supplied box, cover and ground bar. Actual box AND matching trim must be in hand before framing. Do not duplicate the included cover order. Stock, payment, delivery and in-hand condition are not confirmed.

Feeder and cable

The owner requires a 100 A future-upgrade feeder basis, copper in conduit. Final lengths, adjusted ampacity, terminations, protection, raceway and connected-load checks remain open. The older 80 A/#4 allowance is not released for purchase.

The 18-row Romex takeoff remains in planning. Route lengths, explicit termination tails, permitted methods and usable stock are unresolved; no final deficit or roll quantity is released. Historical 750 ft of 12/2, 500 ft of 14/2 and 100 ft of 14/3 are budgeting allowances only, excluded from checkout. The conduit feeder is separate from Romex.

Purchase and release control

The coordinating producer owns quote preparation and checkout. This electrical producer must not place a duplicate order. No automatic task or deferred purchase has been created. Technical review, circuit reconciliation and cable planning may continue.

BRP20L125G125AMLO is an unverified descriptive retailer string, not a verified separate manufacturer model. Home Depot Internet #307651135 / Store SKU #1003940281 and the previously reported $117 identify the quote candidate only; they are not a current checkout total or payment approval.

CONTINUE: prepare the exact quote, verify product identity and measure approved routes/stock when access is authorized. STOP: payment without approval, substitution without review, cable checkout with unknown quantities, or framing before actual can/trim and reviewed field setout.

References: current E20-R1 technical sheets ET-01/ET-04; circuit/takeoff CSV; Electrical-20Space-Review-Data.json. Preserve all source/protection/quantity holds. Develop English first, maintain a separate synchronized Spanish mirror, and check both before publication.