# E20 technical review — current owner instruction

1 November 2026 · REVIEW ONLY · This update supersedes conflicting wiring-method and purchase assumptions on the following earlier E20 sheets. Their circuit and geometry details remain proposals requiring review.

**Kitchen:** owner selects Romex (NM-B), subject to verification that the wiring method is permitted for the actual building and route. Final conductors, devices, locations and lengths require electrician and field review.

**Internal non-kitchen outlets:** after route approval and John-required carpentry, drill approved paths and install approved boxes plus EMPTY ENT. Do not pull or run wire until inspection AND release. This is an owner instruction, not a claim that a particular inspection is universally required by code or has passed. ENT listing, location, protection, fittings, support, bends, fill, boxes and later conductor type need trade/AHJ review. Kitchen is a separate method; non-outlet HVAC and lighting require their own method review.

**Laundry:** internal execution includes the owner-selected LG WKG101HVA gas WashTower. LAUN-W and LAUN-D on the following E20 proposal are preliminary; reconcile against the actual issued schedule to avoid missing or duplicate branches. The outside-facing P2 kitchen/HVAC schedule had no laundry rows. Photograph actual labels and complete the all-served-load and feeder review. The 20-space / 18 single-pole scenario already includes both proposed laundry rows; it does not prove final fit or amperage capacity.

**Takeoff:** old 75 ft 12/2 washer, 55 ft 14/2 dryer and other non-kitchen NM-B lengths on later ET-03 are historical allowances only. They are not measured ENT lengths or a purchase list. Use the revised separate EN/ES takeoff and laundry execution package. No purchase, inspection approval, wire release, energization or construction release is implied.