Kitchen framing before electrical — field coordination input

1 November 2026 · English · REVIEW / FIELD MEASUREMENT ONLY · Not a construction, cut, electrical rough-in or close-in release.

Purpose: help John and the existing kitchen and electrical producers agree where framing and support are needed before electrical routes are finalized. Tisa assigned John the current electrical-framing work; its exact site details and schedule remain unconfirmed. The kitchen producer owns cabinet and room geometry; the electrician decides wiring methods, box placement and electrical acceptance.

Sequence: establish the physical wall layout and complete John-required framing → validate box locations, heights, mounting and routes → determine exact boxes, cable and materials → assign bounded rough-in with trade checks → review and inspect as applicable before closure. Planning, inventory and provisional takeoff can proceed in parallel. Tisa can plan; the crew can execute wiring after carpentry when the bounded work and trade checks are accepted.

Wall to check: the kitchen source identifies the east refrigerator-wall opening for infill: close the RIGHT opening in the referenced owner photo, retain the LEFT opening and window. This is an identified candidate interface, not proof that it is the only wall Tisa means. With John and the kitchen owner, identify it on site and record existing jamb-to-jamb width and height, each jamb's distance from the south/east corner and retained opening, current stud face, wall depth, intended finished-face plane and floor datum. The east run's nominal 88 inches is a design allocation, not a measured infill or approved wall line. Compare the proposed infill plane to the cabinet, refrigerator and passage layout; confirm structural/header requirements before setting framing. Actual dimensions and wall position are TBD.

What John can establish at the walkthrough

1. Date each sketch and photo. Identify the south sink wall, east refrigerator wall, west range wall and entry. Record the starting corner or casing for every horizontal measurement, and identify whether vertical measurements are from subfloor or finished floor. Measure any difference between those floor datums. Record actual wall lengths and ceiling height; do not scale the drawings.

2. Locate and mark visible stud faces and centers, plates, headers, blocking and wall depth. Record obstructions, existing wires and plumbing, and any suspected structural member. Photograph conditions before cover-up. Stop before cutting, moving, drilling or notching a member until the responsible reviewer accepts the framing detail.

3. Cabinet markout is a tasked step for the crew: use the existing Unit 4 Magicplan and locked cabinet plan, with the kitchen producer's current drawing and named reference points, to mark base-cabinet and appliance footprints, fillers, dishwasher support and sink center. John or Tisa verifies the field marks against the plan and records actual conflicts before framing and box locations are finalized. Do not claim marks exist until documented. Check clearances and door/pullout operation. The recessed pie-safe needs its actual finished opening, depth, framing and utility conflicts reviewed; the 32-inch study area is not a structural rough opening. Optional upper cabinets and alcove details remain undecided.

4. Mark proposed backing zones for cabinets and, once selected, the hood and fixtures. Record their actual attachment points and installation instructions; verify support and any structural changes with the responsible trade. The west range/hood alcove, duct route, hood height and support remain under review.

5. Mark proposed—not released—electrical positions: east/south/west countertop receptacles; refrigerator and range supply points; dishwasher and switched disposal under the sink; hood connection; entry switches; sink switch/remote; main light and two pendant ceiling boxes. Confirm their horizontal and vertical datums, locations relative to cabinet doors, sink, backsplash, duct and framing, and fixture support. Recheck any under-cabinet lights and driver access once uppers are decided.

6. Trace candidate paths from the dining-facing D04 subpanel to those points, including attic crossings, drops and interconnections. Record actual obstacles and accessible junction/driver locations. After the electrician accepts a permitted method and route, measure every segment and termination tail, identify conductor needs and inventory usable cable. No route length or roll quantity is established by this note.

Bathroom pocket-door interface

John reports a slab **28 inches wide × 1 3/8 inches thick**; Ervin earlier reported **1 1/2 inches thick**. Record both attributions and field-verify the actual slab, pocket frame, full door travel, visible opening and casing appearance with the bathroom owner. Before boxes, cables, fasteners or backing are placed in or near the pocket, the electrician and framing lead must verify actual clearance throughout the door travel and the proposed wiring method. Do not infer a rough opening or clear wall cavity from slab width or thickness.

Release gates

• **Survey ready:** John is present, access is agreed, and a dated plan/photo record shows measurement datums, stud locations, obstructions and the proposed cabinet, fixture, box and route points. Unknown dimensions remain marked TBD.

• **Framing detail review:** kitchen owner and responsible framing/structural reviewer reconcile openings, backing, appliance/hood supports, pie-safe and utilities against actual measurements and accepted product information. Written or otherwise recorded trade approval identifies the exact work released. A kitchen walkthrough does not release the D04 panel framing: its actual can and matching cover must be in hand, placement and clearances reviewed, and framing detail accepted.

• **Electrical rough-in review:** electrician accepts final device locations, support, circuit/protection, permitted route and wiring method, pocket-door clearances and coordination with plumbing/HVAC. Determine permit/inspection requirements with the responsible parties before the associated work or concealment.

• **Close-in:** obtain applicable inspection/test evidence and responsible trade approval; preserve access to required boxes and equipment. Stop at any unresolved framing, electrical, plumbing, HVAC or pocket-door conflict.

Sources and ownership

• Kitchen producer: `kitchen/work/sprint-input-2026-11-02-r1/Kitchen-Sprint-Input-R1.md`, K-S03–K-S05; Rev B with B-P1 amendment, K101–K105, K201–K202, K301–K306 and K401–K402. Existing kitchen owner reconciles changes.

• Electrical producer: `electrical/2026-11-01-eaton20/outputs/ELECTRICAL-WORKING-BRIEF-E20-R1.md` and `outputs/Circuit-and-Romex-Takeoff-REVIEW.csv`. E20 and D04 remain review only.

• Pocket-door dimensions: owner-relayed John and Ervin reports, 1 November 2026; not independently measured in this record.

Panel purchase remains on hold as directed; no automatic purchase and no payment without current transaction approval. No tile pickup, worker message or permission change is authorized by this input. The Spanish mirror is a separate file.